



SECOND ANNUAL
R E P O R T
SAN FRANCISCO
O A K L A N D
B A Y B R I D G E



SAN FRANCISCO HISTORY CENTER



624.5
C128a
1935

SAN FRANCISCO
PUBLIC LIBRARY

REFERENCE
BOOK

Not to be taken from the Library



Digitized by the Internet Archive
in 2015

<https://archive.org/details/annualprogressre1935unse>

Note—

¶ This is Volume II of a three-volume report, and does not duplicate the material in Volume I such as Preface, Legislation, Financing, Preliminary Design, Federal and State Authorities, and Personnel, General Description, Design Data, Contracts Let Prior to July 1, 1934, nor any of the drawings and illustrations contained in Volume I.

¶ This was done, not only as an economy, but also with a view of publishing all the reports as one at the time of the completion of the bridge.

CALIFORNIA STATE PRINTING OFFICE, SACRAMENTO
GEORGE H. MOORE, STATE PRINTER

1936

SECOND ANNUAL
P R O G R E S S
R E P O R T
SAN FRANCISCO
O A K L A N D
B A Y B R I D G E

J U L Y 1, 1 9 3 5

This copy of the Second Annual Report of the progress of construction as of July 1, 1935, of the San Francisco-Oakland Bay Bridge, which has been published to provide the authorities having interest therein with a complete record thereof, is issued to

CONTENTS

Authorities and Personnel	7
Preface	9
Letters of Transmittal	10

CONSTRUCTION PROGRESS

West Bay Substructure (Contract No. 2)	13
San Francisco Cable Anchorage and Shore Piers (Contract No. 3)	17
East Bay Substructure (Contract Nos. 4-4A)	19
Deep Water Piers	19
Tideland Piers	21
Yerba Buena Island Anchorages, Piers, and Tunnel (Contract No. 5)	23
West Bay Superstructure (Contract Nos. 6-6A)	27
East Bay Superstructure (Contract No. 7)	30
Key Mole Girders	35
Concrete Paving	37
Concrete Girder Spans on the Mole (Contract No. 8)	42
Painting West and East Bay Superstructures (Contract No. 9)	43
San Francisco Section and Approaches (Contract Nos. 15-15A)	45
East Bay Distribution Structure (State Highway Contract No. 64TC26-84TC)	50
East Bay Approaches (Division of Highway Contracts Nos. 64TC16, 84TC1-64TC26, and 64TC29; and Bridge Contract Nos. 20-20A)	55
Bridge Railway	57
Right of Way Deeds; Contract Payments; Contracts to be Let	60
Consolidated Statement of Receipts and Expenditures	61
Index to Illustrations	80

APPENDICES—(Inserts in Back of Book)

Summaries of Bids by Items	
A—Final Field Painting (Contract No. 9)	83
B—Electrical Work (Contract Nos. 11-11A)	85
C—San Francisco Section and Approaches (Contract Nos. 15-15A)	87
Progress Chart	
D—West Bay Paving and East Bay Paving	89
E—East Bay Crossing	91
F—West Bay Crossing	93
G—San Francisco Approaches	95
H—Yerba Buena Island	97



GOVERNOR FRANK F. MERRIAM
Chairman California Toll Bridge Authority

THE SAN FRANCISCO-OAKLAND BAY BRIDGE

Designed and Constructed by the DEPARTMENT OF
PUBLIC WORKS *of the* STATE OF CALIFORNIA
for the CALIFORNIA TOLL BRIDGE AUTHORITY



CALIFORNIA TOLL BRIDGE AUTHORITY: FRANK F. MERRIAM, Governor; GEORGE J. HATFIELD, *Lieutenant Governor*; EARL LEE KELLY, *Director, Department of Public Works*; ARLIN E. STOCKBURGER, *Director, Department of Finance*; HARRY A. HOPKINS, *Chairman, Highway Commission*.

SAN FRANCISCO-OAKLAND BAY BRIDGE DIVISION of the DEPARTMENT OF PUBLIC WORKS: EARL LEE KELLY, *Director*; C. H. PURCELL, *Chief Engineer*; CHAS. E. ANDREW, *Bridge Engineer*; GLENN B. WOODRUFF, *Engineer of Design*.

FINANCIAL ADVISORY COMMITTEE: HARRISON S. ROBINSON, *President*; LELAND W. CUTLER, *Vice President*; GEORGE T. CAMERON, *Chairman, Executive Committee*; C. H. PURCELL, *Secretary*; W. G. SWANSON, *Assistant Secretary*; JOSEPH CARLSTON,* CHARLES O. CONRAD, W. W. CROCKER, E. B. DeGOLIA, R. M. FITZGERALD,* HERBERT FLEISHHACKER, A. P. GIANINI, R. H. GLASSLEY, E. CLARENCE HOLMES, JOSEPH R. KNOWLAND, FRANK C. MACDONALD, P. H. MCCARTHY,* J. H. QUINN, JOHN P. SYMES, GEORGE TOURNEY.*

*Deceased

BOARD OF CONSULTING ENGINEERS: RALPH MODJESKI, *Chairman*; MORAN AND PROCTOR, LEON S. MOISSEIFF, CHARLES DERLETH, JR., H. J. BRUNNIER.

BOARD OF CONSULTING ARCHITECTS: ARTHUR BROWN, JR., JOHN J. DONOVAN, TIMOTHY L. PFLUEGER.

CONSULTING GEOLOGIST: A. C. LAWSON.

ATTORNEYS: HELLER, EHRLMAN, WHITE & McAULIFFE.



*Expansion Tower
on Yerba
Buena Island*


Preface



With the end of the second year of the construction of the San Francisco-Oakland Bay Bridge, we find that all California and indeed the civilized world is eagerly watching the progress of the construction of this vast enterprise. Wherever printing presses are turning, the people are being apprised of this California project which is spanning the four and one-half miles of San Francisco Bay.

Too great is this bridge to be the property of any part of our great State. It is the span that ties the peninsula of San Francisco to the mainland of the United States. The influence of this transportation improvement on the regions of the West which the bridge will serve is too far-reaching to be localized to any district.

Rapid transportation has been termed the modern lamp of Aladdin that transforms deserts into cities. What growth will come to the great cities around the San Francisco-Oakland Bay Bridge and to the State of California as a whole out of the building of this long-needed bridge will soon be known. It is a new glory for California.



FRANK F. MERRIAM
Governor

*To His Excellency, FRANK F. MERRIAM, Governor of California,
and Members of the California Toll Bridge Authority*

GENTLEMEN:


There is transmitted herewith the Second Annual Progress Report of Chief Engineer C. H. Purcell on the construction of the San Francisco-Oakland Bay Bridge.

This Second Annual Report covers the period between July 1, 1934, and June 30, 1935, the second year of the construction period of this tremendous project.

This book will be Volume II. One additional volume is contemplated which will carry the bridge through to completion in the latter part of 1936, and which will cover a period of somewhat more than one year.

The State Department of Public Works takes pleasure in transmitting this report of the year's work under the direction of this department.

Respectfully submitted

A handwritten signature in dark ink, appearing to read "Earl Lee Kelly", with a horizontal line drawn underneath the signature.

EARL LEE KELLY
Director of Public Works

Honorable EARL LEE KELLY
Director of Public Works
of the State of California


SIR:

Submitted herewith is the Second Annual Progress Report of the construction of the San Francisco-Oakland Bay Bridge covering the period between July 1, 1934, and June 30, 1935.

In this report will be found the record of progress of the contracts under way during the year and summaries of the new contracts awarded.

In this annual report we have not duplicated the general information on the bridge, its history, legislation, financing, preliminary and final designs, and the Federal and State personnel, all of which is published in Volume I of this series, known as the First Annual Progress Report.

Respectfully submitted



C. H. PURCELL
Chief Engineer



*Aerial View
of Bridge
Construction on
June 30, 1915*

Annual Progress Report No. II

West Bay Substructure

[[Contract No. 2]]

Progress July 1, 1934, to June 30, 1935

The annual report for the previous year included a brief description of the construction work required by this contract, summarized progress of the work completed up to June 30, 1934, and noted features encountered on the project.

Work on the West Bay Substructure was completed on June 13, 1935, the 758th day after the execution of the contract. This section of the report summarizes all operations under the contract as well as noting progress during the fiscal year, from July 1, 1934, to June 30, 1935.

758-day Contract

At the beginning of the fiscal year, Pier W-2 for the westerly suspension bridge tower had been completed and the tower erection had been practically completed under another contract. Piers W-3, W-5 and W-6 for the other three towers were complete, except for finishing the pedestals and fenders; all difficult subaqueous work on these three piers had been finished and pier shafts had reached their tops at Elevation +40. Most of the difficult underwater work at Pier W-4, the central anchorage, was done, as the central 45 per cent had been successfully sealed to the rock at Elevation -220 and the rock areas under the ends of the caisson were being cleaned in preparation for the last underwater work of the caissons. Construction of the huge anchorage block to Elevation +235 would follow. Based on total cost, the contract work for the West Bay Substructure was 88 per cent complete.

No unusual construction problems or features were involved in the completion of Piers W-3, W-5 and W-6. Pedestals were ground level with a tolerance of 1/16th inch, as at Pier W-2. Heavy concrete-and-timber fenders were constructed around the pier bases to protect against damage from collision. Pier W-3 construction was suspended from July 11 to October 8 to permit the superstructure contractor to erect the steel tower; then construction of the fender was completed. Dates of completion and acceptance of these piers were as follows:

Tolerance 1/16 inch

Pier W-3.....	January 18, 1935
Pier W-5.....	September 20, 1934
Pier W-6.....	July 24, 1934

Completion of the end seals at Pier W-4 was delayed as loosened materials along the sides and ends of the caisson sloughed down underneath the cutting edge temporarily preventing satisfactory cleanup of the bedrock foundation at Elevation -220. A satisfactory seal was effected by pipes jetted down just outside the caisson and about 5 to 20 feet apart until they were a few feet above the cutting edge at the weak spots. Grout was then pumped through these pipes under great pressure into seams and fissures of the broken shale. Setting of this grout successfully consolidated the loose materials at the cutting edge. This operation required four weeks from July 6 to August 3. Cleaning of the foundation rock then proceeded satisfactorily and sealing was completed on August 22.

Grouting at -210

Construction of the central anchorage block on this foundation was started at once. The caisson wells were capped with a slab at Elevation +25; above which the block was approximately 86×192 feet extending to the lower roadway slab at Elevation +234. The block was hollow with two rooms each 57×82 feet extending from Elevation +25 to +229, separated by a three-foot partition wall and partially interrupted by diaphragm beams and slabs at Elevations +82 and +154. Including a concrete fender similar to those at the other caisson piers, 57,000 cubic yards of concrete were required above the Mean Lower Low Water line for the central anchorage.

Construction progressed rapidly, reaching Elevation +207 by the end of December and the top on February 4, 1935; but necessarily omitting concrete from wells in the walls in which the superstructure contractor was to erect and pre-stress hold-down eyebars for the cable anchorage A-frame and stiffening truss end rockers. Erection of this steel and filling of wells with concrete were completed in alternate operations of the two contractors by May 17.

Reconstruction of Harbor Pier 24 was necessary to place Pier W-2 outside the lines of ship berths and remove hazards of fire in the vicinity of Pier W-2. Timber portion of the shed was limited by a fire wall 100 feet from the pier. The wall and a concrete deck reaching out to Pier W-2 were constructed on reinforced concrete piles. The north side of the dock and pier shed were reconstructed to conform to a berth line clearing the north end of Pier W-2. This work was started in July, and, partly due to the shortage of carpenters, was used as a fill-in job. Except for minor details, it was completed in February; all work was done and accepted on May 29.


Pier Costs

This completed actual construction under the contract for the West Bay Substructure and acceptance by the Director of Public Works was dated June 13, 1935, the 758th contract day. Final payment to the contractor shows total cost for each unit of the work as follows:

<i>Unit</i>	<i>Contract Cost</i>
Pier W-2	\$255,580 80
Pier W-3	1,667,768 36
Pier W-4	3,391,245 43
Pier W-5	702,451 30
Pier W-6	1,259,479 50
Harbor Pier 24	193,769 58
Office	4,464 17
Total contract cost	\$7,474,759 14

Compared to the original Engineer's estimate of \$9,443,620.00, which included 5 per cent for contingencies, this represents a saving of nearly two million dollars.

Completion of Piers W-2, W-5 and W-6 was ahead of schedule. Essentially Pier W-3 was ahead of schedule, the contractor having ample time to complete his work when the superstructure contractor was permitted to start tower erection four months in advance of the specified date for completion of the pier. Pier W-4 construction was delayed 15 days by the welders' strike in August-September, 1933, seven days by the general strike in July, 1934, and 88 days by the additional 30 feet of penetration required to reach satisfactory foundation rock—a total of 110 days. As the contractor released the completed pier 71 days after the specified date, his performance was 39 days ahead of a properly revised schedule.



*Concrete Center
Anchorage at
Elevation +53
Showing
Interior of Cells*

Accidents and fatalities were low, considering the hazardous nature of most of the work. Five men were killed or died as the result of injuries sustained on the work. There were 230 other accidents resulting in lost time, 322 additional that required surgical attendance, and 127 minor accidents that were treated by first aid only, making a total of 684 accidents. Hence, one serious accident occurred for every 386 man-days worked; one fatality occurred for each \$1,500,000 of contract cost; these frequencies are very low for this type of construction and evidence a high regard for safety of men on the part of the contractor.

Accident Rate Low

Over \$1,300,000 was spent on pay rolls at the site; most of the balance of the contract cost represents pay rolls for materials secured or fabricated in the Bay



*Aerial View
of West Bay
Crossing,
June 30, 1915*

region. Although the greater part of the steel was rolled in the east, fabrication was local; the only other large item not locally procured was the timber purchased from northern mills. Over 1500 men were employed at the site; probably 2000 more were engaged in local shops and yards.



San Francisco Cable Anchorage and Shore Piers

[Contract No. 3]

Progress July 1, 1934, to June 30, 1935

Contract No. 3 provides for the construction of the San Francisco Cable Anchorage, the viaduct structure between the Anchorage and Rincon Hill, Piers "A" and "B," and Pier W-1. The contract for this construction, with the Healy-Tibbitts Construction Company of San Francisco, was approved on May 19, 1934. A résumé of the operations during the past fiscal year follows:

Cable Anchorage

The Cable Anchorage, a concrete structure, 184.5 feet long by 108 feet wide and rising, when completed, 148 feet above the neighboring streets, will contain approximately 68,000 cubic yards of concrete and 1200 tons of steel. Its primary functions are to anchor the westerly end of the Suspension Bridge cables and support the westerly end of the double-decked truss spans. At the Anchorage terminate the reinforced concrete viaduct spans that form the San Francisco approach to the Bridge.

68,000 Cubic Yards
Concrete

The first section of the structure was completed during the last fiscal year. Since that time, with the exception of a small section constructed at the westerly face to facilitate the cable spinning, work has been discontinued pending the completion of the suspension cables. The work is scheduled to be resumed in October, 1935, and to be completed in 1936.

Viaduct

The viaduct section is a series of five 65-foot, double-decked, reinforced concrete spans, varying in height from 30 feet at the westerly, or Rincon Hill end, to 90 feet at the easterly, or anchorage end. This construction marks the westerly end of the lower deck roadway and railway bridge structure. It continues the bridge structure for the upper deck between the Anchorage and Rincon Hill, and connects at the latter point with the approach viaducts being constructed under Contracts Nos. 15-15-A.

Five 65-foot Spans

Work on the foundation excavations, started during the last fiscal year, was completed by November 1, 1934, all footings being founded on rock.

The erection of timber falsework proceeded in connection with the foundation excavations, considerable delay being experienced during last December and January because of the heavy rains and resulting mud slides. To date the falsework for the lower deck has been completed, columns are concreted to the elevations of the lower deck girders, and forms for beams and girders are being built. This section, with the exception of the railings, is scheduled for completion by January 1, 1936.

Piers "A" and "B"

Piers "A" and "B," located on the westerly and easterly sides of Main Street, with their steel columns to be erected under Contract No. 6, will form the central supports for the double-decked steel spans between the Anchorage and Pier W-1.

Two Shaft Piers

These piers are similar in design, of reinforced concrete and both were constructed within open cofferdams, built of interlocking steel sheet piling, braced with suitable timbers. The piers proper are monolithic, of cellular construction between solid end shafts, only the shafts rising above street grade. The spread footings under each pier, 104 feet by 28 feet in plan and five feet thick, are founded upon a very compact sand stratum at Elevation -15. With the exception of the fact that the excavations were remarkably dry considering the proximity of the tidal water, no unusual construction details developed during the operations on this section of the contract. Pier "B" was started April 30, 1934, and completed December 12, 1934, and Pier "A" construction occupied the period between September 5, 1934, and March 11, 1935.

Pier W-1

Concrete to El. +143

Pier W-1, located directly north of Bryant Street, between Spear Street and The Embarcadero, is a reinforced concrete shaft rising when completed, approximately 176 feet above the street surface. It is supported on a mass concrete foundation which rests upon rock at depths varying from 30 feet to 70 feet below street grade. This pier marks the westerly terminus of the Suspension Bridge spans, supports the easterly end of the truss spans from the Anchorage, and carries the Cable Bent, over which the Suspension Bridge cables pass to the Anchorage. Concrete work on Pier W-1 had been completed to Elevation +28, 16 feet above street grade, at the end of the last fiscal year. Above Elevation +28 the concreting operations were continued to Elevation +143, in lifts of approximately eight feet. Elevation +143 was reached on October 24, 1934, and at that time concreting was discontinued pending the erection of structural steel. The steel cable bents and wind anchorages were furnished and erected under Contract No. 6.

Work under Contract No. 3 was resumed on January 23, 1935, and by March 23, 1935, all concreting under this contract had been completed to Elevation 169.5. There will be no further operations on this section of the contract until the completion of the roadway slab on the truss spans. At that time the pylons at the northerly and southerly ends of Pier W-1 will be completed to the final elevation.

Equipment

There are no unusual pieces of equipment in use on this contract. The concrete plant described in the first report furnishes concrete for all parts of the contract, trucks being used to transport the material from the plant to the various units. At Pier W-1 a two-yard bucket and tower raised the concrete to the elevation at which it was being deposited and the same bucket and a similar tower is in use on the Viaduct. Rubber tired concrete buggies are being used to transport concrete from the towers to the point of deposit. All concrete is being compacted by the use of internal vibrators.

Summary of Work Completed to Date

Excavation.....	47,178	c. y.
Structural Steel Placed.....	2,091,650	lbs.
Reinforcing Steel Placed.....	1,094,577	lbs.
Concrete Poured.....	58,028	c. y.
Miscellaneous Work.....	19%	completed
Percentage of Project Completed.....	70%	

Expenditures

Amount Earned by Contractor.....	\$767,646	08
Amount Retained.....	76,924	61
Amount Paid to Contractor.....	\$690,721	47
Incidental Expenditures.....	43,311	34
Total Expenditures to Date.....	\$734,032	81
*Estimated amount necessary for completion.....	\$524,000	00

*Exclusive of Survey, Design and Plant Inspection charges.



East Bay Substructure

[Contract Nos. 4-4-A]

Progress July 1, 1934, to June 30, 1935

A description of the work done under this contract, and the methods employed, will be found in the first Annual Report, July 1, 1934. No special innovations were introduced during the remainder of the work and the construction remaining to be completed at that date was as follows:

Pier E-2: Practically all work

Pier E-3: Sink from 175 feet below sea level to final elevation, clean out, seal, complete upper works, and build fenders

Pier E-4: Complete fender work

Pier E-5: Complete fender work

Deep Water Piers

Pier E-2

The combination of foundation conditions and methods of construction make the history of this pier the only one of its kind on the bridge. It is founded on firm shale and sandstone, being the only rock-founded pier in the East Bay. The formation upon which it rests is essentially of the same type and composition as the formation visible in Army Point, Yerba Buena Island, of which it is a continuation. This material is irregularly stratified, making the work of cleaning the bottom difficult but furnishing a foundation well keyed against slippage.

The mode of construction consisted of dredging out a portion of the mixed talus and sedimentary deposit which forms the bay bottom at that point, followed by driving into the rock an externally braced cofferdam of the same type employed on Contract No. 4-A. (See First Annual Report, July 1, 1934.)

All removable portions of the rock bottom were then taken by combining dredge buckets with jetting, loose fragments being washed into windrows with jets and removed by buckets until as clean a bottom as possible was obtained.

The base of the pier was then placed with bottom dump buckets, concrete being placed in the lowest points of the base first until the whole was leveled up, then all brought up simultaneously, after which the cofferdam was pumped out and concreting continued in the dry.

Contour Maps
of Bedrock

An accurate contour map of the base was taken before concreting, and a relief model made for study of keying effects and possibilities of slippage.

Pier E-3

This pier, which with Pier E-2 forms the support for the heavy cantilever span, was ultimately sunk to a depth of 242 feet below sea level, a world's record. The average elevation of the bottom of the concrete base is 235.6 feet below sea level. The original depth contemplated was 225 feet, but dredging tests toward completion of sinking indicated the desirability of going deeper, as it appeared that the original depth would have left a wall of unstable material below the cutting edge during the process of sealing, with the consequent possibility of runs being started under the cutting edge which might not be controllable. It was decided to sink the caisson six feet further; but difficulties in controlling the exact elevation resulted in sinking a total of approximately eight feet further.

World's Deepest
Pier

Dredging out softened and broken material from the bottom of the walls further increased the average depth. The final elevation of the cutting edge itself is 228.42 feet below sea level, 220 being the original depth planned. The greatest depth occurs in a dredging well which was excavated to -242 in exploring the stratification.

Caisson Sinking

The landing of this caisson at approximately the correct elevation proved a delicate and difficult task. Following the design, part of the upper works was constructed in advance of final sinking. Failure to land the caisson within a range of from two feet below to three or four inches above, the design elevation would have resulted in costly revisions. Owing to the great weight of the caisson, the uncertain nature of the frictional resistance of the semi-lubricant material around the sides of the caisson, and the equally uncertain manner in which the supporting material under the cutting edge habitually broke up as the caisson started to move at each sinking, the control at this point called upon the combined experience and judgment of the engineering and contracting forces. The graph made of the final stage of sinking shows that the proper manipulation of the relieving jets was a matter of split minutes, the caisson at one point sinking at the rate of two feet per minute. The precision of placing under such circumstances may be considered excellent.

The pier was completed and bridge seats finished as described in 1934 Annual Report.

Foundation Conditions

The foundation material in all the caissons, but especially in Pier E-3, presented some curious phenomena. In the greater depths the material became so resistant that clamshell buckets equipped with teeth could tear it out only in small fragments and sometimes not at all, while the submarine inspector frequently reported it as "having the feel of sandstone" under an iron rod. This same material, however, when brought to the surface, would appear as a fairly stiff blue clay with sand mixture or sand streaks, and could be easily indented with the finger. When left in the air for a few days, however, much of it would change to a typical shale rock, sometimes with sandstone seams. It appears that the material under the pressure of its native depths, is hard and comparatively free of water. (Borings show samples as low as 17 per cent in moisture.)

Stiff Blue Clay

Schedule of Completion

The completion dates of piers under this contract were as follows:

Pier Completion Dates

	Complete	Contract Dates
E-2	December 11, 1934 . . .	September 3, 1935
E-3	November 27, 1934 . . .	September 3, 1935
E-4	July 27, 1934	July 5, 1935
E-5	July 26, 1934	May 21, 1935

The last operation was the completion of a careful dragging of the areas of operation for the location of submarine obstructions, supplemented by submarine inspections. The contract was complete and accepted by the director on January 18, 1935.

~*~


Tideland Piers

Of this series of seventeen pile piers, described in the 1934 Annual Report, nine remained to be completed on July 1, 1934. The status was as follows:

- E-6: Not started
- E-7: Preliminary work started
- E-8: Cofferdam being driven
- E-9: Foundation piles being driven
- E-10: Foundation piles driven and seal poured
- E-11: Almost complete
- E-12: Complete except bridge seat pylons and incidentals
- E-13: Almost complete

Work was pursued on these piers without substantial change of methods or conditions, except that the partial burning of the Key Route Pier Terminus, before the commencement of the work, had placed over the site of Pier E-7 a large collection of miscellaneous pieces of steel, electric car running gears, and trucks, pipes,

Pier E-3 Scaled
at Minimum
Elevation -242
Showing Forms
for Concrete
Fender



piles, etc., which formed a serious obstruction to driving the cofferdam and excavating. Large amounts of this material were removed with considerable difficulty in order to permit the work to proceed.

As in the case of Contract No. 4, the last operation was the sweeping and examination of working areas for obstructions. No attempt was made to clear the area surrounding Pier E-7 of the debris left by the fire, other than such as was necessary for the actual construction of the pier.

The completion dates of these piers were as follows:

	<i>Complete</i>	<i>Contract Date</i>
E-6	December 21, 1934 . . .	January 15, 1935
E-7	December 20, 1934 . . .	March 17, 1935
E-8	October 30, 1934 . . .	February 15, 1935
E-9	October 2, 1934 . . .	January 16, 1935
E-10	September 19, 1934 . . .	December 17, 1934
E-11	July 6, 1934 . . .	November 17, 1934
E-12	July 30, 1934 . . .	October 18, 1934
E-13	July 9, 1934 . . .	September 18, 1934

Yerba Buena Island Anchorages, Piers and Tunnel

[[Contract No. 5]]

Progress July 1, 1934, to June 30, 1935

Description of the Work

The work under this contract consists of constructing the Yerba Buena Anchorage of the West Bay crossing composed of a cable bent and two 164-foot concrete anchor blocks with eyebar chains; excavating approximately 330,000 cubic yards of approach cuts and road changes; constructing a reinforced concrete lined tunnel, with reinforced concrete portals, 63 feet 6 inches clear in width and 540 feet long; constructing a reinforced concrete viaduct with concrete columns, girders and deck 1668 feet in length; constructing two reinforced concrete piers and six reinforced concrete pedestals; moving and reconstructing certain island buildings and utilities located on the right of way and placing bituminous treated surfacing on all road changes.

330,000 Yards
Excavated

This contract was approved by the Attorney General on May 16, 1933, and the Clinton Construction Company, Contractor, began moving in equipment and constructing temporary docks on July 17, 1933. All preliminary work was completed prior to July 1, 1934.

Subcontractors

Piombo Bros. & Company.....	Item 1	Excavation
Daniel Contracting Company.....		Hauling waste
T. E. Connolly.....	Item 2	Tunnel
Western Construction Corporation.....	Item 3	Erection only
T. E. Connolly.....	Item 9	Tunnel except viaduct
Pacific Coast Steel Company.....	Item 17	Reinforcing steel
Victor Lemoge.....	Item 19	Electrical
Sullivan Machinery Company.....	Item 24	Drilling only
T. E. Connolly.....	Item 24	Roof grouting
William Forster and Sons.....	Items 21, 22	Placing only
Duncanson Harrelson Company.....	Items 26, 27	
D. J. and T. Sullivan.....		Moved buildings

c+s

Details of Construction

Cable Anchorage

All excavation was complete and concrete in the cable bent had been placed to Elevation 103 and in the walls back of the cable bent to Elevation 89 by July 1, 1934, as reported in the First Annual Report.

Cable Bents Erected

Successive concrete pours were made to Elevation 118.5 and stopped there while the structural steel cable bent and rocker arms were erected and riveted. These were completed by July 1, 1935, and concreting is now in progress.

Anchor Tunnels

All excavation was completed and the concrete roof poured by June 29, 1934.

A stiffleg derrick with a 90-foot boom was erected in the center of the anchorage to hoist the eyebars from the temporary unloading dock into the anchorage proper, after which they were picked up in sets of four, properly spaced, bolted together, and lowered on rails to their proper position in the chain. Steel false-work, set on concrete pedestals, was used to hold the eyebar chains in place during and after erection, also assuring no movement during concrete operations.

Placing concrete in the lower section of the north shaft began on October 11, 1934, and by December 5 the concrete had been poured to the first pin connection. The remaining eyebars will be placed during cable spinning operations. To assure no bond between steel and concrete the eyebars were spray coated with a heavy asphaltic paint, thus allowing the stress to be transferred to the girders at the bottom of the anchor tunnels.

West Approach Cut

This cut was completed March 22, 1934, and is now being used as an equipment and materials yard for the main tunnel.

Main Tunnel

On July 1, 1934, the heading of No. 1 drift was in 310 feet and No. 2 drift was in 370 feet from the west portal; both drifts were completed the last of July. The top center drift, or No. 5, was completed October 6, 1934.

The top of the lower drifts was then lagged solid parallel to the drift with a small opening left in the center which was lagged crosswise. The material from the stope was shot down on top of this, trapped into cars and hauled to the disposal chute. Stope sections 3 and 4 were completed in October, 1934, and excavation immediately began on the footings.

The footings were drilled with jackhammers, shot and mucked into cars with a dragline mucker. The north footing was completed November 20, 1934, and the south footing January 21, 1935.

The first concrete was placed in the footings on November 22, 1934, and successive pours were made until the sidewalls were completed on April 4, 1935. The forms used were of 5 ply plywood, made in panels with 2×6 studs at 18-inch centers. The panels were bolted together and 6×6 material was used to brace the forms against the rock.

Concrete was furnished by the Island Plant, hoisted in a two-yard skip to a hopper at Elevation 150, trucked to the pump and pumped to small hoppers with trunks placed along the top of the pour.

The first steel rib was placed in the roof on March 1, 1935, and 115 rings were in place by July 1, 1935. The spoil from the ring excavation was allowed to fill the side drifts and the excess was hand trammed to the portals where it was later removed by the shovel.

Two sets of steel forms, 20 feet in length, were erected on top of the core for use in concreting the roof. They were arranged so that after a pour they could be lowered, moved ahead and then jacked back into position. The first roof pour was made June 3, 1935, and 80 feet of roof was in place by July 1, 1935. Concrete was pumped and chuted into place, air vibrators being used for compaction.



West Portal Yerba Buena Island Tunnel Showing Two Tunnels for Anchorage of Suspension Cables

East Approach Cut

The cut for the east approach to the tunnel was approximately 90 per cent complete July 1, 1934, and was completed on February 4, 1935.

The footing excavation from bent 35 to bent 46 was made by hand and the remainder to Pier YB-1 was made with a one yard clam, the final trimming being done by hand.

East Approach Viaduct

Work began on the viaduct September 27, 1934, and was completed from bent 35 to Pier YB-1, with the exception of the rail and truck roadway slab, by June 28, 1935. Forms were of 1×6 with 2×6 studs at 18-inch centers. Falsework was of 4×4 material with 1×6 cross braces.

Viaduct Falsework

Concrete for the viaduct was furnished by the Island Plant, trucked from the hopper at the head of the tram to a hopper near the pour, from which it was buggied into place. Electric vibrators were used to secure compaction. Forms were left in place, with the exposed portions being kept wet, for curing. Impervious membrane curing process was used for the deck.

Pier YB-1

By July 1, 1934, the caissons, concrete lining and backfill of Pier YB-1 were complete. The first pour was made in the footings on top of the caissons June 28, 1934, and the pier was completed June 28, 1935. Concrete for this pier was furnished by the Island Plant.

*Pier E-1, Anchor
Pier at West End of
Anchor Arm for
Cantilever Span*



Pier YB-2

The south column of Pier YB-2 was completed May 28, 1934. The north footing was poured July 5, 1934, and the north shaft completed on July 25. The backfill was completed August 9. Concrete for this pier was furnished from barges.

Pier YB-3

The north shaft of Pier YB-3 was completed May 10, 1934. Excavation was completed for the south footing August 6, and the footing poured August 14, the whole pier was completed August 30, 1934. Concrete was furnished from barges and trucked to the site. The backfilling was completed September 4.

Pier YB-4

As reported in the First Annual Report, Pier YB-4 was completed May 10, 1934.

Pier E-1

Pier E-1 was poured to Elevation +121 prior to July 1, 1934, and by September 28 Elevation +169.75 had been reached. At this elevation it was necessary to place the anchor shoes and pre-stress the eyebars. This was done when the traveler erecting the YB spans reached the pier. Concrete work was resumed on July 8, 1935, with the pouring of the eyobar wells, and the pier was completed on July 12, 1935.

The backfilling is approximately 80 per cent complete.

*West Anchor Pier
for Cantilever*

Roads, Utilities and Buildings

The roads which serve as approaches to the bridge for government activities on the island are designated as D, E, F and G. These have all been graded and roads F and G surfaced with an oil mix, and curbs and gutters placed. The lower parking area in front of the Marine Barracks has also been completed with surfacing, curbs and gutters.

All utilities effecting construction have been relocated and buildings on the right of way have been either moved or replaced. All replaced buildings have been demolished and the sites cleaned.

Summary

All contract items for construction on Yerba Buena Island are up to or ahead of the Contractor's schedule and the island portion of the project is now approximately 70 per cent complete.



West Bay Superstructure

[[Contract Nos. 6-6-A]]

Progress July 1, 1934, to June 30, 1935

Resume of Preceding Work

As noted in the report for the year ending June 30, 1934, the contract for the West Bay Superstructure was let on May 16, 1933, to the Columbia Steel Company. The contract provided for the construction of the twin suspension bridges between San Francisco and Yerba Buena Island, a total length of approximately two miles. The contract cost is estimated to be \$13,732,500, of which 27 per cent is for the towers, 33 per cent for the suspension cables, and 40 per cent for the suspended spans and immediate approaches. The principal materials required include some 65,000 tons of tower and suspended span steel, about 21,000 tons of cable wire and accessories, and approximately 20,000 cubic yards of concrete deck.

13 Million Dollar
Contract

The first report also noted that Tower 2, the most westerly tower, was practically erected and that nearly half of the field connections had been riveted. Of all steel required for Contract No. 6, about 55 per cent had been rolled, 40 per cent had been shop fabricated, 14 per cent had been received in the yard at Oakland Mole, and 5 per cent had been erected by July 1, 1934.

Erection of Tower 2

Work on the suspension bridge towers has continued throughout the first year. The two saddle castings for Tower 2 were hoisted to a temporary position on the top strut of the tower in July, completing the work of the hammerhead cranes at this point. Riveting on the tower was completed late in August. The top of the tower was leveled by special bevel shims, then the saddle castings were jacked over into position ready for cable spinning. All steel was sandblasted and painted with red lead before erection. Beginning in the middle of August and continuing until October 20, a second coat of brown paint was applied to the tower. Third and fourth coats are provided for by Contract No. 9, the details of which are covered later in this report.

Tower Erection

Erection, Riveting and Painting of Tower Units 3-6-5

Erection of Towers 3, 6 and 5, in this sequence, proceeded as previously described for Tower 2, all being completed ready for cable spinning by June 30, 1935, except that Tower 5 had received only 36 per cent of its coat of brown paint. Towers 3 and 5 are heavier than Towers 2 and 6 and about 45 feet higher, or to Elevation 498.6 feet at base of cable saddles. The increased heights are due to the greater navigation clearances required in the central spans and result in a grade of the upper bridge deck rising from Elevation +155 feet at the San Francisco Anchorage to Elevation +260 feet at the Center Anchorage, then dropping to Elevation +175 feet at Yerba Buena Island Anchorage.

The following table shows size, cost and completion dates for the four towers:

	<i>Tower 2</i>	<i>Tower 3</i>	<i>Tower 5</i>	<i>Tower 6</i>
Height (top of saddle).....	460	504	504	460
Weight (tons)*.....	5,130	5,527	5,527	4,975
Cost	\$780,074	\$839,869	\$839,690	\$756,445
Major erection completed.....	Prior to July 1st	August 31, 1934	February 21, 1935	October 19, 1934
Riveting complete.....	August 25, 1934	November 23, 1934	May 21, 1935	January 22, 1935
Painted, second coat*.....	October 24, 1934	February 26, 1935	36%	May 7, 1935

* Priming coat completed at Oakland yard.

Progress at times was very rapid, 556 tons of steel being raised into place during one day at Tower 5. On three other days erection exceeded 500 tons per day at this unit. The major erection of Tower 6 above base plates was accomplished in 17 successive working days or 25 elapsed days. On several occasions, riveting gangs accounted for over 600 rivets of 1½ inches diameter in one 8-hour shift, one gang establishing a record of 636. At Tower 3, major riveting (110,911 rivets) was completed in 48 consecutive working days (71 elapsed days). Over one-half million field rivets were required for the tower units.

Painting of the steel, usually considered as a minor item, assumed a position of considerable importance on this work, where steel surfaces total 1,248,000 square feet on the West Bay towers alone, which required 1823 gallons of second coat paint. It is of note that painting of the second coat on Tower 6 was completed in 23 working days.

Bent and Anchorage Erection

Erection, riveting and painting of the two cable bents, ready for cable spinning, was completed during the year. As soon as concrete work, being placed under other contracts, had been finished to the proper stage, these cable bents, ashore at San Francisco and on Yerba Buena Island, respectively, were erected by guy derricks in the inclined position required by the slopes of the suspension cables at those points.

Beginning in February, the heavy steel A-frame and the hold-down eyebar system was erected at Pier W-4, the Central Anchorage. About 2000 tons of steel were required for this purpose, much of which is embedded deep in the concrete of the central anchorage block. Close cooperation between foundation and superstructure contractors was necessary at this unit in order to complete the concreting under Contract No. 2 in conjunction with the erection of steel under Contract No. 6.

The hold-down eyebars were pre-stressed with powerful hydraulic jacks so that there will be practically no elongation of these parts under bridge loads. Riveting of the nickel-steel A-frame with manganese-steel rivets made the project ready for cable spinning by June 12, 1935.

Cable Spinning—San Francisco to Central Anchorage

Cable spinning preparations were preceded by the erection of catwalks between anchorages at San Francisco and Pier W-4. The walks were placed just below the spinning position of each cable, and were constructed during the period from March 20 to June 15, 1935. Each catwalk is supported by four wire ropes of 2¼ inches diameter, the individual ropes having a breaking strength of not less than 400,000 pounds. These ropes will later be cut up into lengths for use as suspender ropes to support the stiffening trusses.

Cable Spinning Starts

In erecting the catwalk ropes, trolley lines were first stretched across between tops of towers, bents and anchorages, while navigation was detoured from below, and the catwalk ropes pulled across clear of water or obstacles. It is of interest to note that each main span rope weighed nearly eleven tons. All ropes were carefully adjusted to the correct sag so that the walk would be about two and one-half feet below the cable during spinning and were erected by May 22, 1935.

Catwalk floor sections, 100 feet in length, were prepared in advance of erection. These sections consisted of heavy 2-inch spread wire mesh nailed to timber floor beams. The sections were hoisted to the tower tops, floor beams bolted loosely to the cables, ends of mesh joined, and the sections then skidded down to position. The mesh was then stretched, bolts tightened and the handrails erected to form a walkway which offers but little resistance to the wind, yet is stable and affords good traction, an important consideration where maximum grades approach 38 per cent.

Catwalks
of Wire Mesh

Crosswalks were erected between the two catwalks for communication purposes. They also serve to stiffen the walks against the wind. Further rigidity is obtained by a storm cable system of steel wires arched over the spans by cable ties to catwalk ropes and with ends attached to the tower bases. Navigation lights are hung on the storm cable arch to indicate safe channels and warn of restricted clearances adjacent to the towers.

The cable spinning machinery and equipment were assembled at the anchorages and along the catwalk, beginning February 20 and finishing June 14. Principal items included the hauling rope, or spinning system, and the wire unreeling system. The former included continuous 1-inch wire rope for each cable, supported 15 feet above the catwalk by "gallows frames" mounted every 240 feet on each walk, with drive motors at Pier W-4 and at the San Francisco Anchorages. Idler sheaves and a counterweight system were also installed at the San Francisco Anchorage to take up slack. Two spinning wheels were erected at opposite points on each endless hauling rope, so that one wheel would travel east from San Francisco to Pier W-4 while the other was traveling west over the same distance. The wheels were four feet in diameter and each had two V-shaped grooves on the rim. On any one trip for one cable eight wires or 46,000 lineal feet would be placed. The wire unreeling system, placed at each anchorage for each cable, included a rack to support four 16-ton reels of cable wire, a drive system for starting the reels, automatic braking system to stop the reels promptly and avoid wire tangles, and a floating sheave tower

Details for Hauling
Cable Wire

to maintain a tension in the wire during spinning. Elaborate telephone and signal controls were provided to properly coordinate the work, which was spread out over about 6000 feet.

Spinning on the south cable, West suspension spans, started with ceremonies attended by Governor Merriam and his official party on June 15, 1935. North cable spinning did not start until June 28, thus permitting alternate periods for strand adjustments following the spinning of each group of four strands, called a spinning set-up. Shims are provided at the strand shoes for adjusting each strand after it is completed. The individual wires of a strand are adjusted as they are spun.

The progress of cable spinning to the end of the fiscal year, June 30, 1935, was not rapid, as much of the work was of experimental nature with new equipment devised for this bridge. On that date, 195 tons, or about 1 per cent, of the cable wire had been spun. It is expected that the cables for the west bridge will be completed in October and spinning of east bridge cables, Pier W-4 to Yerba Buena Island, started before the end of the calendar year.

General

Of all steel required for the work, 93 per cent had been rolled, 74 per cent shop fabricated, 52 per cent received in bay region storage and painting yards, and 34 per cent has been erected. Subsequent progress will be extremely rapid. Spinning the cables for the east bridge will proceed at the same time that the west bridge suspended spans are being erected.



East Bay Superstructure

[[Contract No. 7]]

Progress July 1, 1934, to June 30, 1935


General Description

Contract No. 7 includes all the steel superstructure to be placed from the tunnel on Yerba Buena Island to the Mole, a total of 116,700,000 pounds of steel. This steel superstructure embraces four 288-foot simple spans on Yerba Buena Island from Pier YB-1 to Pier E-1; the cantilever span of 1400 feet, with its two anchor arms of 508 feet each, extending from Pier E-1 to Pier E-4; five 504-foot through spans from Pier E-4 to Pier E-9; fourteen 288-foot simple spans from Pier E-9 to Pier E-23; and ten girder spans from Pier E-23 to Pier E-33, which brings the upper deck down to the Mole. All necessary steel towers supporting these spans are, of course, included.

All of the 288-foot spans are simple deck truss spans with the lower deck supported at the bottom chord and the upper deck supported at the top chord. Each of these spans weighs approximately 2,000,000 pounds.


The 504-foot spans are of the through truss type, each having a weight of 4,600,000 pounds. The roadways are carried through the lower half of the trusses.

The cantilever span, with a clear length of 1400 feet, is the third longest span of this type in the world, being exceeded in length only by the Firth of Forth in Scotland and the Quebec Bridge across the Saint Lawrence. The trusses of this



*Three Views of
Concrete Center
Anchorage
for the Twin
Suspension Bridges*

West Anchor
Arm for
Cantilever Span
June 30, 1935



span have a minimum depth of 97 feet and a maximum depth of 192 feet measured from center to center of chords, and it is elevated 190 feet above the water at the lowest point to provide a shipping channel. The two decks are carried through at the lower part of the trusses.

In all of these spans the trusses are spaced approximately 66 feet apart and provide a clear roadway of 58 feet with a narrow walkway along each side.

The steel towers supporting these spans are of the flexible type with the exception of E-9, which is a rigid four-legged tower and forms the anchorage for the 504-foot spans, and the two curved 288-foot spans at E-9 and E-10.

All expansion for the four 288-foot spans on Yerba Buena Island is taken by a divided, or double, tower at Pier YB-3. The expansion for the cantilever and the 504-foot spans is taken by a divided tower at Pier E-4. At this point provision has been made for a total of four feet of expansion. Another divided tower at Pier E-11 takes the expansion of the 288-foot spans from E-9 to E-16. Expansion of spans E-17 to E-22 is taken by rockers on top of the concrete piers, there being in this case no steel towers.

Expansion Joints

Operations on Main Structure

The Columbia Steel Company have the general contract under which this superstructure is being fabricated and erected. This has been divided into two sections at Pier E-4, and all that part of the steel work east of and including the tower at E-4 has been sublet to the McClintic Marshall Corporation, while that part west of E-4 to Yerba Buena Island has been sublet to the American Bridge Company.

Erection of the 288-foot spans, under McClintic Marshall's contract, began at the Mole and proceeded westward. These were erected by the cantilever method, using in most cases only one falsework bent, which was placed under the center of the span, and the trusses were cantilevered from each pier to the falsework and then from the falsework to the next pier. Each span was tied back to the preceding span at the top chord to support the cantilevered portion.

Falsework Supports

Erection was accomplished with a traveler, carrying two stiff-leg derricks with 87-foot booms, riding on four rails along the upper deck. Steel piling and framing was set by a derrick barge and removed by a special pile extractor riding on upper deck. Riveting was done in the usual manner, air being supplied by four diesel compressors mounted on a barge.

The 504-foot spans were erected by the same equipment as was used on the 288-foot spans above except that the booms on the traveling derricks were lengthened to 100 feet. Five falsework bents were used to erect these spans, spaced two panels apart. The cantilever method of erection was not practical on account of eyebar bottom chords.

The 288-foot spans on the Island were erected on two falsework bents, one at the quarter point and one at the center of the span. This was made necessary by the fact that all these spans were on a curve. From the center falsework the trusses were cantilevered to the next pier. Erection was accomplished by a traveler, carrying two guy derricks with 90-foot booms, moving along on skids on the upper deck. The engines were not carried on the spans but were stationed on the island at the westerly end of the spans. No pile falsework was driven except for span YB-1 and these piles were burned off instead of being pulled. All other falsework rested on timber cribbing or concrete bases.

Two-derrick Traveler


The erection of these four spans as well as the west anchor arm of the cantilever proceeded slowly due to the fact that all material had to be unloaded from barges to railroad trucks and hauled over a temporary track to a point where the derricks could reach them.

The west cantilever anchor arm was erected on three falsework bents located at panel points 2, 6 and 8 numbered westerly from Pier E-2. Temporary members were inserted at the middle points of the trusses to take the compression out of the top chord while acting as a simple truss over this falsework. The bent at 8 rested on timber cribbing, that at 6 on concrete piers and at 2 on steel piling.

Cantilever Anchor Arm

For erection, a traveler was provided with two guy derricks having 100-foot booms and moving on skids. This traveler operated on the upper deck, beginning at Pier E-1 and working east. When the truss had been erected to panel point 2 and was resting on the falsework at that point, the traveler was drawn back to panel point 5 and raised to a point near the top of the truss where it traveled on temporary floor beams. This was necessary in order to reach the top of trusses at their peak over Pier E-2. The engines operating these derricks were placed on the lower deck of span YB-4. The guy lines for the derricks were fastened, at the west to the top chord of span YB-2, and at the east to the tower bases at Pier E-4, and were held above the channel by two steel masts, 120 feet long, resting on the slab at Pier E-3.

CABLE SPINNING PROCEDURE SAN FRANCISCO-OAKLAND BAY BRIDGE



Key Mole Girders

The section of the steel erection located on the Key Mole, being of different type from the trusses, was carried on as a separate unit after most of the trusses had been erected.

The Mole spans are located at the easterly end of the 288-foot trusses and consist of steel girders for supporting the top deck resting on Piers E-23 to E-33, inclusive, and of steel railings on concrete Spans E-33 to E-38, inclusive. This section of the structure comprises the ramp by which the top deck is brought to ground level. The lower deck at this point is concrete, having been constructed under Contract No. 8.

Structure of Steel

The work consisted of erecting ten spans, each 82 feet 6 inches in length, making a total of 825 feet, and the erection of a north and south railing on 250 feet of concrete deck. The width of roadway between curbs is 58 feet plus walkway 1 foot 10 inches wide on each side.

The structure consists of cross girders resting on concrete columns into which two longitudinal girders are framed near the ends. These four girders form a box which is split into thirds by two floor beams extending transversely between the longitudinal girders. Thirteen lines of equally spaced 18-inch I-beam stringers extend longitudinally between floor beams and cross girders to form the support for the concrete floor. A combination of steel plate curb, walk and hand rail surmounted with a 4-inch pipe rail is placed on either side and fastened to the longitudinal girders and floor beams. Practically no lateral bracing has been used, the concrete decks furnishing the required lateral stiffness.

The spans have been fabricated in pairs, being continuous over one support with an expansion joint at every second cross girder. This joint is swung in a saddle supported on the cross girder, the sliding member consisting of a semicircular bearing block with the flat side down and curved top side engaging in the bottom plate of the longitudinal girder. This joint takes care of both vertical deflection and horizontal movement. The deck joints consist of steel plate and angle dams bolted to the cross girder on one side and the stringers on the other side of the joint. They carry the usual lugs for embedment in the concrete.

The first equipment for this work was brought to the site May 14, 1935, and the first steel was placed May 22. The work of riveting was completed on July 8 and the clean up on July 13, 1935.

The equipment used was simple and efficient. The hoisting rig consisted of a guy derrick mounted on two I-beams forming a transverse sill which reached from one longitudinal girder to the other. A fabricated tail skid extended to the rear preventing overturning in this direction. Guys from the top of the 90-foot mast extended down to the ends of the sill with two additional guys forward fastening to adjacent pier anchor bolts and two extending to the rear fastening to the floor-beams. The boom was 80 feet long. The mast rotated through 360 degrees so that the boom could be used forward or back by a simple maneuver under the guys. The derrick moved forward on skids resting on top flanges of the longitudinal girders.

Hoisting Rig

Power was furnished by a two-drum 40 horsepower steam hoist set on skids just off the concrete deck at Pier E-39 for the start of the work. The derrick was skidded ahead after the erection of each span, girders being placed with the boom

Derrick Skidded



*Aerial View
of East Bay
Crossing,
March 15, 1935*

in the forward position and sidewalks being placed with the boom to the rear. Sufficient cable was used on the hoist so that only three moves of this unit were necessary as against ten moves of the derrick.

The riveting followed closely on the erection, one gang doing most of the work until the last four spans, when two gangs were used. Floats were hung from the outside and inside of the girders for work on main connections while simple board seats took care of work on stringer connections. Work was good and cutouts nominal.

The total quantities in this portion of the work were approximately 1,800,000 pounds of structural steel, 7500 rivets and 3300 bolts.

Progress and Status of Erection

McClintic Marshall began preliminary work on their part of the contract on July 30, 1934. The first piece of steel was raised on August 14, 1934, and was the beginning of Span E-22 at the Mole.

On July 1, 1935, erection had proceeded to the center of Span E-4, including the Mole girder spans, the fourteen 288-foot spans and four and one-half of the five 504-foot spans, a total of about 28,000 tons of steel in ten and one-half months.

The American Bridge Company began preliminary work on their part of the contract on October 24, 1934. Actual erection, however, did not begin until December 4, 1934, when the shoes for Span YB-1 were set.

On July 1, 1935, erection had proceeded to and including panel point LA-2 of the west anchor arm of the cantilever. The four YB spans and the cantilever to this point represent a weight of about 8000 tons.

To Center of Span E-4



Concrete Paving

General Description of Paving on Steel Spans

A subcontract with the Bates & Rogers Corporation includes the concrete paving on the upper deck of the bridge from Pier YB-1 on Yerba Buena Island to Pier E-33, located near the end of the Key Route Mole in Oakland; and on the lower deck from Pier YB-1 to Pier E-23, located at the end of the Mole.

The upper deck pavement under this contract is 11,081 feet long, 58 feet from curb to curb, and six inches thick with a 2-inch crown. The pavement is divided into six traffic lanes by means of 4¼-inch square white tile traffic lane markers. Light weight concrete, weighing approximately 100 pounds per cubic foot is being used on the deck in order that lighter structural steel members could be used.

Tile Mark Lanes

The lower deck pavement is 10,156 feet long, 31 feet from curb to curb, 6½ inches thick, with 1½-inch crown. This pavement is divided into three lanes to accommodate truck traffic, but tile traffic lane markers were not used on this deck. Ordinary concrete, weighing approximately 155 pounds per cubic foot was used. The remainder of the lower deck of the bridge, allotted to electric train traffic, was not paved.

Paving Weight

The East Bay superstructure, including paving, was let under a single contract, with a close time limit, considerably overlapping the time limits of the contract for the east approach. Therefore, it was necessary to begin paving operations without waiting for completion of the east approach and the paving contractor carried on

his operations at widely separated points, over a long line, in order to stay outside the limits of the east approach contract. These operations were divided into three distinct groups: batching, mixing, and placing concrete, connected by a transportation system.

The batching plant was located at the south edge of the State right of way opposite stations 290 and 291. The mixing plant was located on a timber dock at the south side of the bridge near Pier E-23. The distance from the batching plant to the mixing plant was 1700 feet. From the mixing plant concrete was transferred by rail to the point of placing.

Batching Plant

Cement Bin
of 350 Barrels

The nucleus of the batching plant was a Johnson Automatic Batch Weighing and Interlocked Concrete Plant. It consisted essentially of six aggregate bins, an Octo cement bin, scales, weighing hoppers, and belt conveyor. The aggregate bins were in the form of inverted square pyramids of 12 cubic yards capacity each, and arranged in a single line from the east end of the plant. The cement bin was in the form of an inverted octagonal pyramid of 350 barrels capacity and was located at the west end of the plant. Eight aggregate bunkers were located parallel to and on the north side of the batching plant for storage. A cement pump, water pump, air compressor, and an American locomotive crane completed the major equipment.

Each aggregate bin discharged into a weighing hopper of 28 cubic feet capacity, and then to a belt conveyor which carried the aggregates to the west end of the plant and discharged into cars below. The cement bin discharged into a weighing hopper and then directly into the same car with the aggregates.

The plant was electrically controlled and air operated throughout except for one bin, which was hand operated. This bin was used only for topping sand when pouring upper deck concrete. There were seven main circuits controlling the cement bin and aggregate bins and operated off the control panel. There were six charging circuits: one for each of the five aggregate bins, one for the cement bin, and the discharge circuit common to all.

Electric Quantity
Controls

In operation, charging switches were closed at the control panel corresponding to the cement and to each bin of aggregate desired in the mix. This opened the gate in the bottom of each bin. Cement and aggregate flowed into the weighing hoppers until the proper weight in each hopper was reached, at which time the scale beams tilted, causing the gates to close. A light glowed on the control panel for each hopper being filled and went out when the hopper was ready to be discharged. When all lights were out the operator opened the charging switches and closed the discharge switch. This opened the gate at the bottom of each weighing hopper allowing the aggregate to drop to the belt conveyor. After the batch was discharged on to the conveyor the discharge switch was reversed, closing the gates at the bottom of the weighing hoppers, the charging switches were closed and the operation repeated.

All concrete was proportioned by weight using the absolute volume method. The average proportions of aggregates, by absolute volume, used for concrete on the lower deck were 38 per cent concrete sand, 20 per cent $\frac{1}{4}$ -inch to $\frac{3}{4}$ -inch gravel and 42 per cent $\frac{3}{4}$ -inch to $1\frac{1}{2}$ -inch gravel. Six sacks of cement were used per cubic yard of concrete. The water-cement ratio averaged 0.72 and the average compressive strength in 28 days was 4000 pounds per square inch.

The average proportions of aggregates, by absolute volume, used for concrete on the upper deck were 8 per cent Antioch sand (a special fine sand), 4 per cent concrete sand passing $\frac{1}{8}$ -inch screen, 28 per cent lightweight sand, 26 per cent $\frac{1}{4}$ -inch to $\frac{3}{4}$ -inch lightweight rock, and 34 per cent $\frac{3}{4}$ -inch to 1-inch lightweight rock. Six and one-half sacks of cement and 20 pounds of celite per cubic yard of concrete were used in the bulk of the upper deck paving. The average water-cement ratio was 0.80 and the average compressive strength in 28 days was 3100 pounds per square inch.

Ratio
of Aggregates

The contractor's crew at the batching plant consisted of one foreman, one crane operator, one cement pump operator, one plant operator and four laborers.

The State maintained an engineer at the batching plant, when paving was in progress. His duties were to observe the general operations of the plant, set and check scale beams on weighing hoppers, and make the various physical tests of aggregates for design and control of the concrete mix. Screen analyses and specific gravity tests were made of each shipment of aggregate and moisture and absorption tests were made periodically during the day for controlling the mix.

Aggregate Tests

Aggregates

Aggregates used for the lower deck concrete were concrete sand passing a No. 3 sieve, $\frac{1}{4}$ -inch to $\frac{3}{4}$ -inch gravel, and $\frac{3}{4}$ -inch to $1\frac{1}{2}$ -inch gravel. These aggregates were furnished by the contractor and obtained from a commercial plant near Livermore.

Aggregates used for the upper deck concrete were Antioch sand, concrete sand passing $\frac{1}{8}$ -inch screen, lightweight sand, $\frac{1}{4}$ -inch to $\frac{3}{4}$ -inch lightweight rock and $\frac{3}{4}$ -inch to 1-inch lightweight rock. Concrete sand, passing a No. 3 sieve, was used for the $\frac{1}{4}$ -inch topping placed on the base course of lightweight concrete. The lightweight aggregates were manufactured of shale by means of burning in a rotary kiln. All aggregates for the base course of the upper deck pavement were furnished by the State and purchased from the Gravelite Company at Richmond, California.

Lightweight
Aggregates

All aggregates were delivered by rail to the batching plant. The aggregates were unloaded from the cars to the bunkers or the plant hoppers as needed by means of a locomotive crane. This crane had a capacity of 17,000 pounds at 30-foot radius, and was equipped with a 60-foot boom and a one cubic yard clamshell bucket. All lightweight aggregates were sprinkled with water at the batching plant until they were thoroughly wet.

Cement

Cement was delivered in bulk in box cars to the batching plant. It was pumped from the car into the Octo bin by a Fuller-Kenyon cement pump which delivered 60 to 70 barrels of cement per hour through a 4-inch line. The lift was approximately 32 feet.

Water

A 15,000 gallon wood-stave water tank was located west of the batching plant and approximately 35 feet above the ground. This was for the purpose of furnishing an unfailing water supply to the mixing plant under a nearly constant head. Water was pumped to the tank from a city main supplying the Key System Pier.

A triplex road pump was used, powered by a 40 horsepower engine, and delivered 45 gallons per minute. Another pump of approximately half this capacity was used as a stand-by.

Mixing Plant

The mixing plant consisted of the following equipment:

Smith one-yard concrete mixer with automatic timing and a 45-gallon tank with overflow pipe for measuring water.

American two drum hoisting engine with 100 horsepower boiler and auxiliary steam winch.

Eight-foot Insley steel tower and a one cubic yard Insley skip.

Shed for storing extra cement.

Materials were brought in dump cars from the batching plant, each car containing one batch and usually four cars to the train. Cars were dumped directly into the mixer skip. Each batch was mixed for two minutes and then discharged into the tower skip and hoisted to the concrete hopper on the upper deck. Twenty pounds of celite was added to each batch (1 cubic yard) at the mixer.

Forms

The forms used on the lower deck were 5-ply plywood panels 36 inches by 51 inches and $\frac{3}{4}$ -inch thick, supported by frames of 2 inches by 4 inches on 18-inch centers. The frames were supported by 2-inch by 4-inch wales hung from the top flange of the floor stringers with $\frac{3}{8}$ -inch rods. These rods were supported by means of a $\frac{3}{8}$ -inch by $\frac{3}{4}$ -inch channel at 3-foot centers across the top of the floor stringers. The plywood panels were framed approximately $\frac{1}{8}$ -inch below the underside of the flange of the floor stringer, and this $\frac{1}{8}$ -inch gap was filled with a wood strip. The plywood was not nailed to the 2-inch by 4-inch frames, making them easy to dismantle, and frequent oiling made it possible to use them over and over again.

The panels used for the upper deck forms were the same as used on the lower deck except they were $68\frac{3}{4}$ inches long. The 2-inch by 4-inch frames were supported by 2-inch by 4-inch spreaders on the lower flange of the floor joists. The plywood panel was framed $\frac{3}{8}$ -inch below the under side of the joist flange and this $\frac{3}{8}$ -inch gap was filled with a sponge rubber strip. Forms were stripped seven days after placing concrete.

Reinforcing Steel

The main reinforcing in the upper deck consisted of welded trusses $4\frac{1}{4}$ inches outside depth, spaced at 8-inch centers, and placed longitudinally. The main reinforcing in the lower deck consisted of trusses $4\frac{3}{4}$ inches outside depth, spaced at $7\frac{1}{2}$ -inch centers, and placed transversely. Each truss was welded to the floor joists on the upper deck and to the floor stringers on the lower deck. Four electric welding machines were used for this work. The trusses in both decks were spaced with $\frac{1}{2}$ -inch round deformed bars on 12-inch centers in the top and bottom of slab. Extra $\frac{1}{2}$ -inch round deformed bars were placed over floor beams on both decks.

Placing Concrete

When all structural steel was in place and before any other dead load was applied, levels were taken for the purpose of setting construction joint angles and the steel track for the finishing machine. The proper thickness of shims was

Dump Cars
Serve Concrete

Plywood
Paving Forms

Paving
Reinforcing
Trusses



*Toll Plaza,
Maintenance
Building
and Garages*

then computed to bring construction joint angles and track on curbs to the proper elevation allowing for necessary camber and deflection. For construction purposes, the upper deck was divided into three lanes separated by two 6-inch by 3 1/2-inch by 3/8-inch angles back to back. The lower deck contains no longitudinal construction joints. The construction angles were brought to grade with steel shims and bolted in place. The 3/4-inch by 5-inch flat steel track on the curbs was shimmed to grade and tack welded to curb at approximately six foot intervals. Steel shims were placed under the track at one foot intervals to eliminate any deflection.

The general schedule followed in placing concrete was to pour the lower deck for 800 to 1000 feet; then pour the center, south and north lanes of the upper deck in the order named. The concrete was transferred from the mixing plant hopper to the point of placing by a train of four hopper cars operating on the upper deck. The average rate of pouring concrete was about 18 cubic yards per hour.

Paving Schedule

When the lower deck was being poured, the concrete was discharged directly from the hopper cars on the upper deck to a hopper on the distribution gantry on the lower deck, and was transferred from the distribution gantry to the deck by buggies. The concrete was vibrated and struck off to grade by a 31-foot finishing machine. This machine consisted of two steel screeds followed by a belt float. Screeds and belt moved back and forth across the pavement on a 3 1/2-inch throw from the center line. The screeds were adjustable for crown and slope. Six electric vibrators were built in the front screed, the current being generated by a separate gasoline motor. After the final screeding with the finishing machine the concrete was floated with a bull float and given a broom finish.

Adjustable Screeds

The curing was accomplished by applying an impervious membrane to the finished concrete surface.

The concrete for the upper deck was transferred from the hopper cars by buggies to a distribution bridge and dumped in the forms. The base course, 5 3/4 inches thick, of lightweight concrete, was vibrated and struck off with a finishing machine. This machine was of the same general construction as the one used for the lower deck. The front screed, containing three electric vibrators, was set 1/4-inch lower than grade and was used both for vibrating and striking off the base course.

The 1/4-inch topping (1 part cement to 3 parts of concrete sand by volume) was placed from 1 1/2 to 2 hours after placing the base course, depending upon the weather conditions and the consistency of the base course. The top course was struck off twice with the back screed and once with the belt which operated behind

Topping

the back screed. The concrete surface was then hand floated where necessary and given a broom finish.

Traffic stripes were made by placing rows of $4\frac{1}{4}$ -inch by $4\frac{1}{4}$ -inch by $\frac{5}{8}$ -inch white tile in the concrete. This tile setting operation followed just behind the finishing while the concrete was still fresh. A double row of tile on $6\frac{3}{8}$ -inch centers, staggered, was placed in the center of the roadway. Two single rows of tile on $8\frac{1}{2}$ -inch centers were placed on each side between the center of the roadway and the curb, making six lanes for traffic on the upper deck. Special tile setting bridges were constructed for placing the tile, which were adjustable for alignment and grade and contained metal templates for spacing the tile.

Paving Cured

The impervious membrane method for curing the concrete was applied immediately behind the tile setting machine.

Radios were at the batching plant, the mixer, and on the deck so that the men in charge of placing the concrete could communicate directly with the plants.

Two locomotives with four dump cars each were used to haul the batched aggregates from the batching plant to the mixing plant. Two locomotives with two hopper cars each were used to haul the concrete from the mixing plant to the point of placing.

The reinforcing steel was delivered on barges to the mixing plant dock and then transferred to the point of placing by rail on the upper deck.

Status of Work July 1, 1935

The paving on this contract was started January 10, 1935.

Paving Completion
Dates

On July 1, 1935, both upper and lower decks were paved from Pier E-23 to Pier E-8, a distance of 4638 feet. This is 41.8 per cent of the paving on the Oakland side of Yerba Buena Island and 21.3 per cent of the paving on the entire bridge.

Personnel of Contractor

Bates & Rogers Construction Company, a subcontractor of the American Bridge Company, has the paving contract. The personnel of the Bates & Rogers Construction Company is as follows: W. A. Rogers, president; C. V. Burghart, vice president and treasurer; F. L. Copeland, vice president; L. C. Rogers, vice president; D. B. Cassell, secretary and assistant treasurer.

END

Concrete Girder Spans on the Mole

[[Contract No. 8]]

Progress July 1, 1934, to June 30, 1935

On July 1, 1934, approximately 22 per cent of the value of the work on this contract, which provided for construction of reinforced concrete piers and spans on the Mole, had been completed, while about 34 per cent of the time had elapsed. None of the piers had been completed at this time and work had been confined to the part of the contract between Piers E-23 and E-25 which were over the water. The work was hampered to some extent by a week's shutdown between July 21 and 28 due to the general strike of that year.

The first pier to be completed was Pier E-23 on July 14 and by the first week of September Piers E-23 to E-25 were complete, or practically so, and the decks completed except rails and curbs from Piers E-23 to E-24, inclusive.

Status October 20th

From Piers E-34 to E-39, inclusive, the pile driving was done without preliminary excavation, the piles being driven from the original surface of the ground and tops driven to the required footing elevation with a follower. The final elevation of heads was approximately six feet below ground surface. This additional penetration did not materially affect the driving resistance of the piles as all driving in this area (Piers E-34-E-39) was relatively easy and bearing values as given by driving data were generally low, although averaging within the specifications.

Pile Driving

Progress was such that all piers to Pier E-29 and deck slabs to Pier E-28 were completed by December 29, 1934. There remained the portion of the upper deck ramp from Pier E-33 to Pier E-39 to be completed. The span at Pier E-33 was poured January 11, 1935, and all of this section completed by February 6, 1935.

The contract work was completed February 26, 1935, and the final cleanup completed March 29.



Painting West and East Bay Superstructures

[[Contract No. 9]]

Progress July 1, 1934, to June 30, 1935

Contract No. 9, which provides for painting of steel in both West and East Bay Crossings of the Bay Bridge, was let to the Bridge Builders, Inc., on December 13, 1934, for a contracted cost of \$835,000.

On the West Bay Crossing from San Francisco to Yerba Buena Island, the cost for painting is estimated at \$498,600, which covers about 24,000 tons of tower steel, 39,000 tons of span steel and 22,000 tons of cables and accessories. The tower steel under this contract will be given the third, and the fourth and final coat of paint; the span steel will receive the last three of the four coats, and cables and accessories all four coats, in addition to cable paste under the wire wrapping of the main cables. The final coat of paint for all steel will be aluminum.

Aluminum Over Lead

Painting of West Bay towers was started on March 11, 1935, at Tower 2. The third coat was completed April 25 and the fourth coat practically finished by June 30, 1935. Third coat paint at Tower 3 was 15 per cent complete by June 30. A total of 4.7 per cent of the West Bay painting was completed during the year at a cost of \$23,000.

Painting progress during the coming year will be in step with erection of steel which promises to be rapid.

On the East Bay crossing section the first, or primer, coat of paint was applied by brush in the yards of the fabricating company after the steel had been weathered and sand blasted. After erection the rivet heads and abraded places were spot painted to provide an unbroken primer coat. This primer coat and the spotting was included in Contract No. 7 and was done by the fabricating and erecting companies.

The second and third coats of paint under Contract No. 9 were applied with brushes except in lattice members and where it was difficult to use a brush. In such places spray guns were used followed by a brush to insure a smooth even coat. The fourth and final coat was applied by the use of spray guns exclusively.

The first, or primer, coat was a very heavy pure red lead paint. The second and third coats were also red lead but contained a small amount of lamp black to distinguish them from the preceding coat. The fourth coat is aluminum, containing two pounds of aluminum to a gallon of varnish, used as a vehicle. The treads of walkways are painted black with chrome yellow curbs between treads and concrete decks.

Calendar of Coats

The following tabulation gives the calendar of coats on the East Bay superstructure:

Second coat was started on 288-foot spans on January 2, 1935.

Third coat was started on 288-foot spans on March 21, 1935.

Fourth coat was started on 288-foot spans on June 21, 1935.

On July 1, 1935 the status was as follows:

Second coat 288-foot spans 98 per cent complete.

Third coat 288-foot spans 96 per cent complete.

Fourth coat 288-foot spans 4 per cent complete.

Final painting has not begun on 504-foot spans, the cantilever or the Y-B spans.



*Drawing of Bridge
Superimposed on
Photo Taken from
Hills East of Oakland*

San Francisco Section and Approaches

[[Contract Nos. 15-15-A]]

Progress July 1, 1934, to June 30, 1935

General

Contract Nos. 15-15-A, embracing the portions of the San Francisco-Oakland Bay Bridge vehicular structures and approaches in San Francisco, west of the westerly terminus of Contract No. 3, was approved on January 19, 1935. The Healy-Tibbitts Construction Company of San Francisco are the contractors and operations were started on January 23, 1935. Included in this contract are the demolition of the buildings and structures within the limits of the right of way west of Fremont Street, the construction of the reinforced concrete viaducts west of the westerly limits of Contract No. 3, the grading and paving of the streets and all incidental work, except wiring and fixtures for bridge lighting, necessary to complete this unit of the Bridge.

Although awarded as a single unit, the contract is in reality made up of two distinct sections, one of which, Section 15, is financed from the Reconstruction Finance Corporation loan, and the other, Section 15-A, from the State Highway Fund.

Section 15

Section 15, identified in the construction details as the "Main Structure" or "San Francisco Section," extends along a line approximately midway between Harrison and Bryant Streets and from the west limit of Contract No. 3, at a point between Fremont and First Streets, to the easterly limit of the Plaza unit of Section 15-A, a point approximately 270 feet west of Fourth Street. It is comprised entirely of an elevated reinforced concrete viaduct structure.

Elevated Structure

Section 15-A

Section 15-A, identified as the "Approaches," includes the Fifth Street Plaza unit, the reinforced concrete viaduct structures comprising the "On" and "Off" ramps which connect the city streets and the "Main Structure," in the vicinity of Rincon Hill, and it also includes all of the necessary regrading and paving required to provide the approach to the lower deck of the Bridge.

Demolitions

The location of the construction is in the industrial section of San Francisco. The right of way was occupied by many types of buildings, from frame dwellings to four-story brick and concrete structures, and all are to be demolished under this contract. Out of a total of 216 separate parcels, 206 have been made available, and the buildings have been razed on all of the available parcels except two. This work is well in advance of construction operations.

Buildings Razed

Utilities Moved

Utility services have not only been discontinued on account of the demolitions, but considerable rerouting has been made necessary to accommodate the bridge construction and approach regrading. This work is being carried out in advance of construction by the city of San Francisco, the Market Street Railway, the Pacific Gas and Electric Company, and the other utilities affected.

*Drawing of
Approach Viaduct,
San Francisco*



Description of Project

Plaza
at Fifth Street

Along the east line of Fifth Street is the Plaza unit, a fill with two graded and paved roadways, one starting at Fifth and Harrison Streets, and the other at Fifth and Bryant Streets, converging at the cellular structure midway between Fourth and Fifth Streets. The cellular structure, which is a part of the Plaza unit, forms the first section of concrete structure and, because of its low elevation, is of a cellular design, composed of six 30-foot spans supported on continuous pile foundations.

From the cellular structure the spans of the main approach are continued on a 3.6 per cent grade to meet the upper deck of the viaduct, now under construction on Contract No. 3. The main approach, a single decked structure, consists of a series of 51 reinforced concrete two-girder spans, varying in length from 50 feet on Rincon Hill to 93 feet at the Second, Third and Fourth Street crossings. The spans are designed as a series of rigid frames with the girders cantilevered over the column bents. The cantilevers in turn support a concrete suspended span which carries the roadway between the frame sections. A roadway width of 58 feet will be maintained throughout the entire length of the main approach.

On Ramp

The entrance to the "On ramp" will be on Fremont Street just south of Harrison Street. From this point a graded roadway, 20 feet wide, continues under the west span of Contract No. 3. Beyond Contract No. 3 the ramp will consist of a reinforced concrete viaduct structure of twenty-one 45-foot spans, and will continue on moderate grades to the main approach.

Off Ramp

The "Off ramp" will leave the main approach at Span 46, in the vicinity of Rincon Street, and continue on easy grades, in a northerly direction, over Harrison and Fremont Streets to the city street level at First Street, midway between Folsom

and Howard Streets. This structure, also of 20-foot roadway width, will be made up of 45-foot reinforced girder spans except at the Harrison and Folsom Street crossings, where the spans will be, respectively, 97 and 88 feet in length.

The construction details specify a heavy cut through Rincon Hill from the lower deck of the double-decked viaduct structure of Contract No. 3. This work necessitates extensive regrading of Harrison Street between First and Second Streets, and of Essex Street between Harrison and Folsom Streets. When completed it will provide for access, on easy grades, to the lower bridge deck from the three of the main traffic arteries, Folsom, Harrison and Second Streets.

Foundation

The rock formation of Rincon Hill, in the area between Folsom, Fremont, Bryant and Second Street, will provide excellent foundation. As the slopes of the hill approach the lower elevations of the surrounding area, the depth to bedrock becomes increasingly great, but a firm foundation of compacted sand is generally expected between Second Street and the midpoint of the block between Third and Fourth Streets. The remainder of the material within the right of way area is of a spongy nature, mainly fills on swampy mud, and concrete foundation piles are being used under the structure. The latter condition holds true for one-fourth of the entire length of the main structure, all of the Plaza unit and the part of the "Off ramp" north of Folsom Street.

Spongy Land

Concrete test piles were driven in the area west of Third Street as soon as practicable after the contract had been awarded. In all, five test piles had been driven to date. From the results of these tests, the lengths of the required foundation piles were determined. Eighteen-inch square piles were cast for lengths over 35 feet and 16-inch square piles for those under 35 feet. To date all piling required for the Plaza and the main structure have been cast and are driven. The pile work for the "Off ramp" has been held up pending the acquisition of the right of way.

Structure

The cellular structure in the Plaza unit is practically completed. Foundation excavations were started on April 5, 1935, and it is expected that the last roadway slabs will be poured shortly.

Foundations have been poured for the main structure through Bent No. 18 and the concrete columns are completed to the ground line to Bent No. 8. Timber falsework piles are being driven for the main approach and driving has progressed to Fourth Street. Piling will be used as falsework centering throughout the entire structure wherever possible.

Timber Falsework
Piles

At the "On ramp," excavations for the first ten spans were started shortly after the contract was awarded, rock being uncovered in all cases. The foundations have been poured for the first five spans and columns raised to the girder elevations. Work on this section has been discontinued pending the completion of right of way negotiations.


The work has not started on the "Off ramp" as yet. This construction is of a necessity scheduled for operations after the completion of the Rincon Hill regrade.

Regrading

Regrading is scheduled to start shortly. The excavated material will, as far as practicable, be used in filling the low areas within the limits of the Bridge right of way.



*Status of Fifth
Street Plaza and
Main Bridge
Approach, San
Francisco,
June 30, 1935*



*Drawing of
Fifth Street Plaza,
San Francisco
Terminus Main
Bridge Approach*

Equipment

The equipment in use is of the type generally found on work of a similar nature. Piles are handled and driven with a skid driver equipped with a No. 0 Vulcan steam hammer. Material from the foundation excavations is loaded out with a portable crane and a one-yard bucket. The concrete plant erected for Contract No. 3 furnishes concrete for this contract, and covered dump trucks are used to transport the material from the plant to the various units.

Concrete Plant

All concrete is being compacted into the forms by the use of internal vibrators.

A three-quarter yard steam shovel handles the debris from the demolitions and a one and one-quarter diesel power shovel will be used on the grading.

Summary of Work Completed to Date

Section 15

Demolitions.....	75 per cent
Excavation—General.....	8,500 cubic yards
Excavation—Structural.....	6,350 cubic yards
Concrete piling.....	16,267 lineal feet
Reinforcing steel placed.....	390,000 pounds
Concrete poured.....	3,560 cubic yards
Miscellaneous work.....	1 per cent
Percentage of project completed.....	22 per cent

Section 15-A

Demolitions.....	70 per cent
Excavation—General.....	None
Excavation—Structural.....	1,650 cubic yards
Concrete piling.....	3,978 lineal feet
Reinforcing steel placed.....	235,000 pounds
Concrete poured.....	1,450 cubic yards
Miscellaneous work.....	1 per cent
Percentage of project completed.....	12 per cent

Expenditures

Section 15

Amount earned by contractor.....	\$150,566 25	
Amount retained.....	16,659 83	
Amount paid to contractor.....		\$133,906 42
Incidental expenditures.....		8,135 34
Total expenditures to date.....		\$142,041 76
*Estimated amount for completion		\$664,000 00

Section 15-A

Amount earned by contractor.....	\$56,919 60	
Amount retained.....	6,651 96	
Amount paid to contractor.....		\$50,267 64
Incidental expenditures.....		4,963 33
Total expenditures to date.....		\$55,230 97
*Estimated amount for completion		\$585,000 00

*Exclusive of Survey, Design and Plant Inspection charges.



East Bay Distribution Structure

[State Highway Contract 64TC26-84TC]

Location

This structure is located in Emeryville, Alameda County, at the point where the East Bay approach fill intersects the lines of the Southern Pacific, Key Route, and Santa Fe Railways. At the western end of the structure the Bay Bridge fill lies just north of and adjacent to the Key Route Mole.

The main line of the distribution structure crosses the Southern Pacific and the Key Route just south of the crossing between the railways, which is now effected by a subway on the Key Route under the Southern Pacific tracks. The structure crosses over these tracks and the main easterly line of the structure continued, passes under the important intersection of San Pablo Avenue, Adeline Street, Peralta Street, and Moss Avenue, the latter being the route which Oakland cross-town traffic will take to and from the bridge, and San Pablo Avenue being the down-town route.

Purpose of Structure

The location for the east approach fill along the Key Route Mole and the relation of several of the Key Route lines with the territory to be served by bridge traffic is such that the crossing of certain tracks is unavoidable. The Southern

Pacific and the Santa Fe occupy the Oakland waterfront at this point in such a manner that a crossing over their lines is also unavoidable.

The point to which the major east-west traffic is to be delivered is at San Pablo Avenue intersection and lies beyond several local-traffic streets, two of them carrying car lines, which it is undesirable that bridge traffic cross at grade. It is also necessary to provide for the various lines of bridge traffic going to other parts of the East Bay area.

Traffic Problems
Solved

Traffic Problems

The problems may be summarized as follows:

Grade separation of the bridge traffic from the Key Route, Southern Pacific and Santa Fe railways.

Grade separation of the bridge traffic from local streets.

Separation of the various lines of bridge traffic on right- and left-hand roadways.

Dividing bridge traffic into the following lines:

From the bridge to San Pablo Avenue, thence down-town and cross-town, in Oakland and to points south and east.

From the bridge southerly along the Oakland waterfront and toward Alameda.

From the bridge to Berkeley, El Cerrito, Richmond, and points northerly.

Providing for traffic connection other than bridge traffic, as follows:

Cross-town and down-town Oakland to Berkeley, El Cerrito, Richmond, etc.

Oakland waterfront to Berkeley, El Cerrito, Richmond, etc.

The solution of these problems in a single structure resulted in an interlaced and braided bridge of unprecedented complexity. It is difficult even for an engineer to visualize the structure from plans only, and it can be comprehended by a layman only with the aid of a model or photograph of one.

The existence of a network of trolley wires, telephone wires, power lines and gas mains through the site added to the difficulties.

Separations Involved

a. Railway grade separations

Two over the Key Route System, main line.

Two over the Key System yard lines.

Two over the Santa Fe. (One of which is combined with a Key System yard separation.)

Two over the Southern Pacific main line, and interurban lines.

b. Street separations:

Wood Street, which serves the westerly portion of Emeryville.

Louise Street, carrying a Key Route interurban branch.

Hollis Street, carrying a street car line and being a general traffic street through the central industrial portion of Emeryville.

c. Separations of traffic lines within the structure:

CS/MC, Berkeley-Oakland from San Francisco-Berkeley traffic.

NM/MC, San Francisco-Berkeley from Oakland-San Francisco.

CS/NM, Berkeley-Oakland from Oakland-San Francisco.

SB/AN, San Francisco-Oakland (cross-town) from Oakland (waterfront)-San Francisco. (The last coincides with the Oakland-Berkeley line.)

Excavation Methods

A majority of the nearly 200 piers, and especially those eastward of the railway tracks, are shallow enough and in material of sufficient stability to be dug as unsupported open holes. The water encountered for the most part is near the top, apparently left from winter rains, and the area drains out rapidly when pumping from piers begins. West of the tracks, the piers are sunk through bay mud into clay, in some cases passing through dredger sand fill for a few feet. Owing to the instability of this material, cofferdams of 2-inch and 3-inch sheeting are used in the deeper piers. The usual method of excavation is to dig a shallow hole large enough to hold the cofferdam frame, set up the frame, set the sheeting completely, then drive with light air driven pile hammers. After this the excavation is made with clamshell buckets operated from cranes on caterpillar treads. The last two or three feet usually necessitate considerable work by hand or with pneumatic clay diggers to excavate the tougher material near the bottom. Cofferdams are pulled and reemployed several times.

Cofferdams

In cases where piles are to be used, excavation will be carried only to the permanent water line at about four feet above sea level.

Forms and Falsework

All formwork, except below ground, consists of $\frac{5}{8}$ -inch 5-ply plywood put together with waterproof glue and capable of being used several times. This type of form produces an almost perfect surface, except for occasional joint lines, without further treatment, and is superior to steel forms in that the sand runs due to imprisoned water, so often found in the latter, do not occur. It is also very adaptable to cutting to any shape and size desirable.

Plywood Forms

Over the greater part of the structure, except where steel plate girders are used to support the decks, the forms for decks are carried on steel stringers supported on wood caps which rest on posts carried down to the pier footings. There is thus none of the difficulty involved in the usual method of carrying falsework on temporary surface footings subject to unequal settlement, variable workmanship, tamping, etc.

Placing Concrete

Design of the concrete mixes is carried out by representatives of the Division of Highways Testing Laboratory in cooperation with the San Francisco-Oakland Bay Bridge organization, the latter having direct control of the field placing. Concrete is supplied by the Transit Mix Corporation, Inc., from their plant on Peralta Street, the concrete being mixed en route to the job after being weighed out at the plant. At the site the concrete is discharged into hoppers and buggied, chuted, or hoisted into the forms.

Concrete Mixed en route

Electric vibrators are used throughout for compacting the concrete. Curing is done with an impervious oil membrane, a transparent oil being used on all surfaces except the decks, where black oil is used.

Quality of Concrete

In general, the concrete work represents the latest developments in the control of quality and appearance of concrete. Strength averages well over 4000 pounds per square inch, with 5 to 5.4 sacks of cement per yard, and all surfaces, owing to the combination of quality of form work and vibration, strip almost without flaws.

Erection of Steel Spans

The steel plate girder spans vary up to a length of 148 feet. The girders over the Southern Pacific will probably be erected with railroad equipment. Other girders will be placed with caterpillar type revolving cranes. All steel is to be sand blasted and given three coats of paint.

Construction Problems

The project presents unusual difficulties in the field for the following reasons:
Great complexity of lines and grades.

The large number of interlacing public utilities and railroad facilities concerned.

Field Problems

The great length and number of spans of the structure. With almost 200 separate piers and a corresponding number of deck spans, with various appurtenant structures, it is necessary to complete work at the rate of one pier and one span per day through the greater portion of the life of the contract in order to meet contract specifications and to have the structure open for the completion of the Bay Bridge.

This necessitates keeping gangs and equipment at work continually on almost all parts of the project. Work is prosecuted on the basis of two six-hour shifts five days per week. For purposes of administration both the engineering and contracting forces are organized to cover the work in two "sectors," respectively east and west of the Southern Pacific tracks.

In addition, the variable foundation soil, running from mud to a firm gravelly clay, requires close inspection and careful adjustment of footing grades, together with selection of piers where piles are necessary or more economical.

Progress and Status of Work

Work Started May 22, 1935

The contract was awarded to Barrett & Hilp at an estimated cost for contract items of \$1,026,780. Work was started on May 22, 1935, and by July 1, 37 footings had been excavated and 10 partially excavated, while 29 footings had been poured and 25 piers concreted to ground lines.

The contractor's personnel includes the following:

J. F. Barrett and H. H. Hilp
I. D. Raffin, Manager and Engineer
George V. McKeever, General Superintendent
J. L. Connelly, Resident Engineer
Martin Valen, Superintendent of East Section
James Lindsay, Superintendent of West Section
L. H. Oliver, Field Office Manager

East Bay Approaches

[Division of Highways Contracts Nos. 64TC16, 84TC1-64TC26 and 64TC29; and Bridge Contract Nos. 20 and 20-A]

The East Bay approaches to the San Francisco-Oakland Bay Bridge involve the following contracts:

64TC6 [No. 20], The American Dredging Company, \$869,063.32, for the construction of the dredger fill from the Key Mole east to Emeryville and thence northerly to Berkeley; and

64TC8 [No. 20-A], Fredrickson & Watson Construction Co., and Fredrickson Brothers, \$274,687.50, for the rock retaining wall for Contract No. 20; and

64TC16, Healy-Tibbitts Construction Company, \$26,433.50, for subway beneath the fill opposite Emeryville.

84TC1-64TC26, Barrett & Hilp, \$1,026,780, for the East Bay interlacing distribution viaducts at Emeryville.

64TC29, J. F. Knapp, \$117,478, for the construction of a concrete subway under the Southern Pacific tracks at Folger Avenue, Berkeley.

(In the first Annual Report the first three contracts mentioned above were described in detail.)

During the past year, the approach construction work has progressed at a rapid pace, with projects under way on both sides of the Bay.

The dredger fill, which was described at considerable length in the previous report, was completed on December 28, 1934, with a total of 3,823,728 cubic yards having been pumped.

Considerable attention was given to subsidence studies, to determine the rate of settlement, especially along the mole line, where firm material was at varying depths, in some cases being quite deep. The settlement rates were plotted on charts, showing the rates with each stage of fill placed. Each additional stage increased the rate of settlement, due to the added load.

From these studies it was possible to compute the future rate of settlement, and estimate the additional height necessary to provide sufficient material, so that when the completed project reached a state of equilibrium with the major subsidence complete, the top of the fill would be approximately to the ultimate grade. In some locations, where the underlying soft material was quite deep, the fill was placed as much as eight feet above the ultimate grade. Settlement records taken after completion of the project until the present time, have confirmed the studies made, and the results have checked the computations very closely.

The Rock Wall contract was completed on April 5, 1935, and the final quantity of rock placed amounted to 101,750 tons of core rock, and 95,403 tons of face rock. This work was prosecuted in an orderly fashion, and was completed well ahead of the contract limit.

The access subway for the Paraffine Companies, under contract to Healy-Tibbitts Construction Company, will be finished within the next month, being at the present time about 95 per cent complete.

On May 22, 1935, Barret and Hilp commenced work on the Distribution Structure, which crosses the tracks of the Key System, Southern Pacific, and Santa Fe Railways at the east end of the mole.



*Extension of
Sand Fill for
Berkeley Traffic
Facing Berkeley*

This interlacing structure, which contains 1.6 miles of roadway, also affects sixteen grade separations. All travel on the Distribution Structure will be uni-directional, or one-way traffic, which minimizes the driving hazards.

On June 8, 1935, J. F. Knapp commenced work on the Folger Avenue Subway. This structure crosses under the tracks of the Southern Pacific Company at Folger Avenue in the city of Berkeley, providing a 44-foot width of pavement.

Falsetook is being installed for supporting the railroad tracks during construction, and excavation for the structure will soon commence.

Plans for the central branch of the East Bay Approaches are under way, and the San Pablo Avenue undergrade crossing will soon be advertised for bids. As soon as possible thereafter, the plans for the south branch will be completed and that project advertised for contract.

In addition to the approaches to the bridge, which are financed by the \$6,600,000 appropriated for that purpose by the State Legislature, the Division of Highways is building a system of extensions, which includes Harrison, Bryant, Tenth and Potrero Streets in San Francisco, and Moss Avenue and the East Shore Highway in Alameda County. These improvements are financed from regular gas tax funds allocated to the projects.



Bridge Railway

The San Francisco-Oakland Bay Bridge will provide facilities for the transportation of more than 30,000,000 train passengers annually, a large part of whom will be commuters, numbering about 50,000, who live in Alameda County and now go to San Francisco by the combination East Bay electric railways and ferryboats. In the future the transportation will be by the same East Bay electric lines, which, however, are to be extended over the bridge to a terminal in San Francisco. The bridge was designed as much for this great mass of commuting traffic as for the motorist traffic.

The Citizens' Financial Advisory Committee to the California Toll Bridge Authority, a committee of representative citizens of the cities around the Bay region, recommended to the Toll Bridge Authority that the authority provide for an electric railway over the bridge on the same self-liquidating basis upon which the bridge proper is being constructed, and that the California Toll Bridge Authority should acquire statutory power to own, operate and lease cars, trains and other equipment over and in connection with the bridge; and, further, that the existing East Bay lines be given leases on the Authority's railway over the bridge so that the present East Bay cars might, instead of terminating at the ferry slips on the east shore, cross the bridge to a terminal in San Francisco and return.

It was recommended that contracts be drawn between the California Toll Bridge Authority and the Key System and Southern Pacific Companies, owners of the East Bay lines, at a toll sufficient to pay interest on and progressively amortize the capital investment.

Several sites for the terminal in San Francisco were proposed and were given thorough engineering analyses. Considerations in the location of the terminal were: passenger comfort and convenience, capital investment, proximity to the destinations of the commuters, traffic congestion, damage to adjoining property,

suitable foundations, grades, street clearances for overheads, et cetera. The site recommended is Plan "X," involving a terminal between First and Fremont Streets, just south of Mission.

Innumerable civic organizations entered into conferences with the engineers and the Toll Bridge Authority with many suggestions for locations of terminals. Beginning with September 6, 1934, almost constant conferences and correspondence have been in progress on the bridge railway and its terminal. The Reconstruction Finance Corporation joined in the study of the entire interurban problem in October, 1934, when the board requested Chief Engineer Morton Macartney and Robert J. Cummins, Special Advisory Engineer of the Reconstruction Finance Corporation, to consider the problem of mass transportation between Alameda and San Francisco counties. Mr. Cummins made a survey of the project on location.

Negotiations between the railroads involved and the California Toll Bridge Authority upon the proposed contracts were undertaken under the direction of the Financial Advisory Committee and attorneys for the Toll Bridge Authority.

On November 16, 1934, the Key System and the Southern Pacific Company filed applications with the State Railroad Commission for certificates of public convenience and necessity to operate electric trains over the bridge and the right of abandonment of existing ferries. Hearings on the terminals and forms of contracts between the California Toll Bridge Authority and the railroads were held by the State Railroad Commission, with the city attorneys of all the communities around the Bay region participating.

In the meantime, on November 30, 1934, the Financial Advisory Committee recommended that the Toll Bridge Authority give favorable consideration to the railway contracts along the general lines submitted, so that application might be made to the Reconstruction Finance Corporation for an increase of existing loan on the basis of the contracts.

On December 18, 1934, the Reconstruction Finance Corporation, through its Board of Directors, adopted a resolution providing for the increase of the existing loan of \$61,400,000 to \$71,400,000 to provide for the construction of the bridge railway and terminal and equipment; and requiring that the railroad companies operating East Bay lines and ferries shall have abandoned ferryboat competition to the bridge electric railway before the loan be forthcoming. Inasmuch as engineers' estimates indicated that at least \$5,000,000 would be saved out of the first authorization of \$61,400,000 from the Reconstruction Finance Corporation, the State therefore had available, with this increase of ten million dollars, the total sum of \$15,000,000, which the Chief Engineer had estimated to be the cost of the bridge railway. Changes in the California Toll Bridge Authority Act, to enable the Authority to build a railway, were also required by the Reconstruction Finance Corporation; and these changes were effected by the State Legislature that met in January, 1935.

The California Toll Bridge Authority met on January 3, 1935, in a public hearing in the Assembly Chamber of the State Capitol, Sacramento, at which Governor Frank F. Merriam, as chairman, declared the policy that the State would not enter into any contract with the railroad companies that was not favorably regarded by the cities affected by the bridge railway. The municipal authorities involved named their city attorneys to confer with the attorneys for the California Toll Bridge Authority, and by the close of the fiscal year, July 1, 1935, all the

principal provisions of the contracts between the California Toll Bridge Authority and the railroad companies were outlined in conference; submitted to the railroad companies; and agreed upon by all.

At the close of this year of legal and civic negotiations it was for the first time possible to begin looking toward engineering designs of the bridge railway with such an important factor as the location of the terminal practically, although as yet unofficially, fixed.

The main tenets of the contracts, which arose from the conferences with the attorneys for the cities, provided that passenger fares over the bridge railway would remain at the existing ferry level for the first eighteen months of operation; and that the contracts with the railroads provide the right to the State to terminate the contracts in favor of public operation at the expiration of any five-year period on two years' notice.

During the last six months of the fiscal year ending June 3, 1935, engineering was at a standstill on the railroad design, awaiting results of negotiations. With the practical acceptance of Plan "X," the location of the terminal between Beale and Second Streets, fronting on Mission, and all the requirements of connection to future subways, existing street car systems, and proximity to business centers were met. Fronting on Mission, between Beale and Second Streets, engineers proposed to construct a three-story and basement structure, 164 feet by 700 feet in plan. It was upon these preliminary plans, submitted in a tentative form due to continuance of site conferences, that the Reconstruction Finance Corporation, in December, 1934, adopted a resolution to increase the loan to the California Toll Bridge Authority in order to build the bridge railway and terminal.

STATUS OF RIGHT OF WAY DEEDS ON JULY 1, 1935

	LINE	Total Number of Deeds	No.	Deeds Executed		
				COST (Not including title reports, insurance, engineering, contingencies, etc.)		
				Land	Imprs., etc.	Total
Bridge	Original Line	60	57	\$750,526.45	\$522,511.55	\$1,273,038.00
	Stillman St. Change	47	44	388,667.00	339,810.91	728,477.91
	Total	107	101	1,139,193.45	862,322.46	2,001,515.91
S. F. Bridge Approaches	5th St. Approach	11	11	222,193.75	174,890.14	397,083.89
	"On" Ramp	8	7	98,607.50	26,315.00	124,922.50
	"Off" Ramp	34	26	139,323.30	206,689.26	346,012.56
	Account of Regrade	18	6	17,850.00	33,808.53	51,658.53
	Total	71	50	477,974.55	441,702.93	919,677.48
Alameda Bridge Approaches	Cypress St.	89	50	127,630.72	45,492.15	173,122.87
	38th St.	90	71	165,349.84	112,653.46	278,003.30
	Ashby Ave.	43	23	77,586.40	20,269.91	97,856.31
	Total	222	144	370,566.96	178,415.52	548,982.48
	Grand Totals	400	295	\$1,987,734.96	\$1,482,440.91	\$3,470,175.87

CONTRACT PAYMENTS AS OF JUNE 30, 1935

Completed to Date			Total	To Complete	Total of Contracts
No.	Contract	E.W.O.			
2.....	\$7,398,623	\$76,136	\$7,474,759		\$7,474,759
3.....	751,606	15,840	767,446	\$335,914	1,103,360
4.....	4,475,815	104,375	4,580,190		4,580,190
5.....	1,396,836	338,764	1,735,600	659,750	2,395,350
6.....	3,634,134	2,681	3,636,815	10,392,185	14,029,000
7.....	5,372,289	42,249	5,414,538	3,543,462	8,958,000
8.....	255,770	7,401	263,171		263,171
9.....	78,887	1,559	80,446	760,874	841,320
15.....	148,462	100	148,562	575,119	723,681
Total.....	\$23,512,422	\$589,105	\$24,101,527	\$16,267,304	\$40,368,831

Original Contracts as Let		\$38,625,154
Provided for Contingencies	\$1,743,677	
Other Work Through Contingencies	510,000	2,253,677
Estimated Total of Contracts as Above		\$40,878,831

ESTIMATED COST OF CONTRACTS TO BE LET

Contract No.		
10.....	Administration Building	\$361,132.00
11.....	Electrical Contract	353,542.00
12.....	Traffic Signs	300,000.00
13.....	Tunnel Lining	60,000.00
16.....	Operating Equipment	30,000.00
	Superstructure, Harbor Pier 24	50,000.00
	Total	\$1,154,674.00

SAN FRANCISCO-OAKLAND BAY BRIDGE
CONSOLIDATED STATEMENT OF RECEIPTS AND EXPENDITURES
 FROM SEPTEMBER 14, 1932, TO JUNE 30, 1935

RECEIPTS		
Bonds sold to R.F.C.		
June 12, 1933.....	\$2,000,000.00	
Sept. 8, 1933.....	2,000,000.00	
Nov. 21, 1933.....	2,000,000.00	
Jan. 20, 1934.....	3,000,000.00	
Mar. 19, 1934.....	3,000,000.00	
June 5, 1934.....	3,000,000.00	
Aug. 22, 1934.....	4,000,000.00	
Nov. 9, 1934.....	3,000,000.00	
Dec. 27, 1934.....	3,000,000.00	
Mar. 25, 1935.....	3,000,000.00	
June 5, 1935.....	3,000,000.00	
Transfer From State Chapter 400.....		\$31,000,000.00
Interest from Banks.....		10,803.39
Rents from Property Acquired.....		35,588.50
Accrued Interest.....		4,785.87
		46,467.39
		<u>\$31,097,645.15</u>
EXPENDITURES		
Engineering Design.....	\$324,763.99	
Triangulation and Survey.....	163,337.48	
Launch Operations, including cost of Boats and Radio Phones.....	91,521.90	
Administration including S. F. Office Rent, Phone, Clerical and Accounting Staff, Progress and Traffic Studies.....	244,526.86	\$824,150.23
Consulting Engineers and Consulting Architects.....		322,907.77
Insurance.....		414,922.72
Legal.....		92,840.53
Property, Right of Way, S. F. Approach.....		2,064,735.30
Rental of Pier 24.....		52,083.25
Moving Cables—West Bay.....		92,670.47
Inspection of Steel, Concrete and Materials, all Contracts.....		240,406.61
Contract 2—Substructure—West Bay Crossing		
Contract Pay Estimates.....	\$7,474,759.14	
Engr. Supervision and Expense.....	105,627.83	
Diving Operations.....	18,475.85	7,598,862.82
Contract 3—S. F. Anchorage		
Contract Pay Estimates.....	690,721.47	
Engr. Supervision and Expense.....	43,311.34	734,032.81
Contract 4—Substructure East Bay Crossing		
Contract Pay Estimates.....	4,580,189.88	
Engr. Supervision and Expense.....	67,517.51	
Diving Operations.....	22,706.29	4,670,413.68
Contract 5—Yerba Buena Island Crossing		
Contract Pay Estimates.....	1,565,288.36	
Engr. Supervision and Expense.....	71,902.66	1,637,191.02
Contract 6—Superstructure West Bay Crossing		
Contract Pay Estimates.....	3,277,663.85	
Engr. Supervision and Expense.....	53,455.50	3,331,119.35
Contract 7—Superstructure East Bay Crossing		
Contract Pay Estimates.....	4,873,916.98	
Engr. Supervision and Expense.....	71,020.53	4,944,937.51
Contract 8—Grider Spans on Mole		
Contract Pay Estimates.....	263,170.95	
Engr. Supervision and Expense.....	35,892.04	
Diving Operations.....	231.65	299,294.64
Contract 9—Final Field Painting Contract Pay Estimate.....	72,401.47	
Engr. Supervision and Expense.....	5,453.41	77,854.88
Contract 10—Administration Bldg.		
Engr. Supervision and Expense.....		11,188.03
Contract 11—Electric Contract Engr. Supervision.....		10,703.64
Contract 15—S. F. Section—Cont. Pay Estimates.....	133,906.42	
Engr. Supervision and Expense.....	8,135.34	142,041.76
Interest and Discount on Bonds.....		2,004,181.25
Coupon Deposit for Interest.....		607,500.00
		<u>\$30,174,039.27</u>
Balance with State Treasurer.....		923,605.88
		<u>\$31,097,645.15</u>


PICTORIAL PROGRESS

OF

SAN FRANCISCO-OAKLAND
BAY BRIDGE

PAGES 64 TO 79 INCLUSIVE


SAN FRANCISCO ANCHORAGE




ANCHORAGE—NOVEMBER 1, 1934



ANCHORAGE—FEBRUARY 15, 1935



SAN FRANCISCO VIADUCT—MAY 10, 1935



SAN FRANCISCO ANCHORAGE—OCTOBER 19, 1934

CENTER ANCHORAGE



NORTH "A" FRAME—APRIL 22, 1935



"A" FRAME—JACKS PRESTRESSING EYEBARS



ANCHORAGE GIRDERS, PIER 4—MARCH 21, 1935




"A" FRAME EYEBARS—MARCH 21, 1935




CENTER ANCHORAGE—APRIL 17, 1935


PIER W-1



PIER No. 1—JULY 2, 1934



PIER No. 1—FEBRUARY 1, 1935




PIER No. 1—FEBRUARY 18, 1935

YERBA BUENA

ANCHORAGE TUNNELS




SOUTH ANCHORAGE TUNNEL—JULY 27, 1934




NORTH ANCHORAGE TUNNEL—SEPTEMBER 26, 1934




SOUTH ANCHORAGE TUNNEL—OCTOBER 23, 1934




NORTH & SOUTH ANCHOR TUNNELS—AUG. 22, 1934



NORTH ANCHORAGE TUNNEL—SEPTEMBER 5, 1934



ANCHORAGE—JANUARY 1, 1935



ANCHORAGE—DECEMBER 5, 1934

EAST BAY COFFERDAMS



PIER E-9—JULY 7, 1934



PIER E-2—OCTOBER 17, 1934



PIER E-2—NOVEMBER 2, 1934



PIER E-2—SEPTEMBER 11, 1934




PIER E-2—DECEMBER 11, 1934


EAST BAY PIER E-3




PIER E-3—SEPTEMBER 11, 1934



PIER E-3—JULY 10, 1934




PIER E-3—SEPTEMBER 21, 1934



PIER E-3—NOVEMBER 11, 1934

EAST BAY PIER E-3



PIER E-3—NOVEMBER 2, 1934



PIER E-3—NOVEMBER 23, 1934

CANTILEVER ANCHOR PIER E-1




PIER E-1—JUNE 13, 1934



PIER E-1—AUGUST 7, 1934




PIER E-1—AUGUST 7, 1934



PIER E-1—AUGUST 22, 1934



EYEBAR SHOE—PIER E-1—MARCH 19, 1935




WEST ANCHOR ARM—JULY 12, 1935

YERBA BUENA ISLAND VIADUCT




PIER Y. B.-1—JULY 7, 1934



YERBA BUENA VIADUCT—JULY 8, 1935



EAST APPROACH—FEBRUARY 5, 1935



ARCH—EAST PORTAL—MAY 8, 1935



STATION STAIRWAY—MARCH 8, 1935



YERBA BUENA VIADUCT—JULY 12, 1935




UNDERPASS—MARCH 8, 1935




YERBA BUENA VIADUCT—JULY 12, 1935


SUSPENSION TOWER ERECTION



TOWER No. 6—SEPTEMBER 20, 1934



TOWER No. 3—JULY 25, 1934



TOWER No. 5—NOVEMBER 5, 1934



TOWER No. 3—AUGUST 13, 1934



TOWER No. 5—FEBRUARY 26, 1935




TOWER No. 6—SEPTEMBER 27, 1934



TOWER No. 5—JANUARY 29, 1935

SUSPENSION TOWER ERECTION



TOWER No. 2—FEBRUARY 28, 1935



TOWER No. 2—SEPTEMBER 7, 1934



TOWER No. 2—SEPTEMBER 7, 1934



TOWER No. 2—SEPTEMBER 7, 1934



TOWER No. 2—SEPTEMBER 7, 1934



TOWER No. 2—SEPTEMBER 25, 1934



CABLE BENT

PIER W-1


SAN FRANCISCO

CABLE BENT POST—DECEMBER 5, 1934



CABLE BENT—DECEMBER 17, 1934


CATWALK ERECTION




CATWALK CABLES—MARCH 22, 1935




CATWALK CABLE—APRIL 4, 1935




CATWALK CABLES—APRIL 4, 1935



NORTH CATWALK—MAY 1, 1935



SOUTH CATWALK—APRIL 4, 1935




SOUTH CATWALK—MAY 5, 1935

CABLE SPINNING



SAN FRANCISCO ANCHORAGE—JUNE 24, 1935




SOUTH CABLE, S. F. ANCHORAGE—JUNE 25, 1935

CABLE SPINNING




SOUTH CATWALK—SPAN W1-W2—JUNE 17, 1935



N. CABLE STRAND SHOES—S. F. ANCHORAGE, 5-27-35



SOUTH CABLE—S. F. ANCHORAGE—JUNE 24, 1935




SOUTH CABLE—SPAN W1-W2—JUNE 17, 1935

ANCHORAGE—MARCH 8, 1935

PAVING




288-FOOT SPAN E-22—JANUARY 8, 1935



288-FOOT SPAN E-22—JANUARY 8, 1935




288-FOOT SPAN E-22—JANUARY 21, 1935




EXPANSION GRID—BENT E-11—APRIL 25, 1935


PAVING




288-FOOT SPAN E-22—JANUARY 10, 1935




288-FOOT SPAN E-22—JANUARY 29, 1935



EXPANSION DAM—FEBRUARY 8, 1935




BATCH TRAIN—MARCH 28, 1935



LOADING BUGGIES—MARCH 28, 1935



HAMMERING TILE—MARCH 28, 1935



SCREEDING TOPPING—MARCH 28, 1935



288-FOOT SPANS—APRIL 19, 1935


EAST BAY SUPERSTRUCTURE



STEEL PONTOONS—AUGUST 10, 1934




SPLIT TOWER (EXPANSION)
FEBRUARY 18, 1935



WEST ANCHOR ARM
JUNE 5, 1935



288-FOOT SPAN E-22—AUGUST 15, 1934



288-FOOT SPAN E-22—SEPTEMBER 13, 1934



FALSEWORK COLUMN SHOE—MARCH 19, 1935



WEST ANCHOR ARM
JUNE 5, 1935




SPAN E-5
JUNE 7, 1935

EAST BAY SUPERSTRUCTURE



SPAN E-7—APRIL 19, 1935



SPAN E-5—JUNE 5, 1935

TUNNEL



PILOT TUNNEL No. 1—JULY 3, 1934



PILOT TUNNELS No. 1, No. 2, No. 3—AUGUST 7, 1934




TUNNEL SIDEWALLS—MARCH 20, 1935



ARCH—MARCH 27, 1935



ARCH—EAST PORTAL—MAY 21, 1935



ARCH—JUNE 10, 1935

TUNNEL




ARCH—WEST PORTAL—JULY 9, 1935



TUNNEL—EAST PORTAL—JULY 12, 1935

SAN FRANCISCO VIADUCT




VIADUCT—JULY 7, 1934




VIADUCT—AUGUST 9, 1934



VIADUCT—NOVEMBER 1, 1934



S. F. VIADUCT—JUNE 24, 1935



S. F. VIADUCT—AUGUST 8, 1935



S. F. VIADUCT—AUGUST 22, 1935

SAN FRANCISCO APPROACHES




BENT No. 22—APPROACH VIADUCT—JULY 12, 1935



BENT No. 5—VIADUCT—MAY 31, 1935



"ON RAMP"—BENTS No. 121-No. 116—JULY 16, 1935



APPROACH VIADUCT—APRIL 16, 1935

SAN FRANCISCO VIADUCT



PIER No. B—OCTOBER 11, 1934



PIER No. A—NOVEMBER 9, 1934




PIER No. B—JULY 7, 1934



PIER No. B—NOVEMBER 30, 1934

BRIDGE PAINTING-APPLICATION OF ALUMINUM




SPAN E-8—SEPTEMBER 16, 1935




TOWER No. 2—MARCH 15, 1935

SAN FRANCISCO APPROACHES CONCRETE GIRDER SPANS AND CELLULAR VIADUCT



CONCRETE PILES—MARCH 18, 1935



CELLULAR STRUCTURE—APRIL 16, 1935




BENT No. 1—VIADUCT—APRIL 16, 1935



NORTH FOOTING—BENT No. 1—MAY 1, 1935


LOWER DECK AT MOLE




PIER E-24—JULY 13, 1934



PIER E-25A—SEPTEMBER 6, 1934




PIER E-24—OCTOBER 4, 1934




LOWER DECK—NOVEMBER 30, 1934

UPPER DECK AT MOLE




CONCRETE APPROACH—JANUARY 21, 1935



CONCRETE APPROACH—MARCH 26, 1935

BRIDGE PAINTING



288-FT. SPAN E-21—JANUARY 21, 1935




SPAN E-7—AUGUST 30, 1935

INDEX TO ILLUSTRATIONS


Governor Frank F. Merriam.....	6
Expansion Tower on Yerba Buena Island.....	8
Aerial View of East Bay and West Bay Crossings.....	12
Concrete Center Anchorage at Elevation +53.....	15
Pier E-3.....	22
West Portal Yerba Buena Island Tunnel.....	25
Pier E-1.....	26
Three Views Concrete Center Anchorage.....	31
West Anchor Arm Cantilever Span.....	32
Cable Spinning Procedure.....	34
Aerial View of East Bay Crossing.....	36
Toll Plaza and Maintenance Building.....	41
View of Completed Bridge from Oakland Vantage Point.....	44
Approach Ramps San Francisco.....	46
Status of Fifth Street Plaza and Main Bridge Approach, San Francisco.....	48
Drawing of Fifth Street Plaza, San Francisco.....	49
Model of East Bay Distribution Viaduct.....	52
Sand Fill for Berkeley Traffic.....	56


PICTORIAL PROGRESS OF SAN FRANCISCO-OAKLAND BAY BRIDGE

San Francisco Anchorage.....	64
Center Anchorage.....	64
Pier W-1.....	65
Yerba Buena Anchorage Tunnels.....	65
East Bay Cofferdams.....	66
East Bay Pier E-3.....	66-67
Cantilever Anchor Pier E-1.....	67
Yerba Buena Island Viaduct.....	68
Suspension Tower Erection.....	69-70
Cable Bent Pier W-1.....	70
Catwalk Erection.....	71
Cable Spinning.....	71-72
Paving.....	72-73
East Bay Superstructure.....	74-75
Tunnel.....	75-76
San Francisco Viaduct.....	76-77
San Francisco Approaches.....	77-78
Bridge Painting—Application of Aluminum.....	78
Lower Deck at Mole.....	79
Upper Deck at Mole.....	79
Bridge Painting.....	79



APPENDICES
A to H






STATE OF CALIFORNIA
SAN FRANCISCO-OAKLAND BAY BRIDGE
ELECTRICAL WORK
CONTRACT NO. II AND NO. IIA

Bids Opened
June 26 1935 2:00 P.M.
Room 811 500 Sansome St. S.F.

TABULATION OF BIDS

			ALTA ELECTRIC & MECH CO INC. AND AMER BLDG. MAIN COMPANY 467 O'FARRELL SAN FRANCISCO		N° PAGE MCKENNY & KENNY BROS 7 FRONT STREET SAN FRANCISCO		RADELFINGER BROS. 544 NATOMA ST SAN FRANCISCO		CLINTON CONST COMPANY 924 FOLSOM ST SAN FRANCISCO		NEWBERRY ELECTRIC CORP 315 WEST 9TH ST LOS ANGELES		BRIDGE BUILDERS INC. OUTER HARBOR OAKLAND		C.C. MOORE & CO. 450 MISSION ST SAN FRANCISCO	
			\$60 000 00		\$55 000 00		\$57 000 00		\$65 000 00		\$65 000 00		\$77 000 00		\$70 000 00	
ITEM	QUANT	DESCRIPTION	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT
CONTRACT NO. II BRIDGE																
1		Supply Stations		Lump Sum												
2		Substation No 1		Lump Sum												
3		Substation No 2		Lump Sum												
4		Substation No 3		Lump Sum												
5		Substation No 4		Lump Sum												
6		Substation No 5		Lump Sum												
7		Battery Station		Lump Sum												
8		Control Station		Lump Sum												
9		Distribution Cable		Lump Sum												
10		Control Cable		Lump Sum												
11		Communication Equipment		Lump Sum												
12		Communication Equipment Wiring		Lump Sum												
13		Navigation Lights and Airways Beacon Equipment		Lump Sum												
14		Navigation Lights and Airways Beacon Wiring		Lump Sum												
15		Fog Signal Equipment		Lump Sum												
16		Fog Signal Wiring		Lump Sum												
17		Service Circuit		Lump Sum												
18	78	Lighting Standards, Type B	80 00	6 240 00	89 00	6 942 00	93 50	7 293 00	67 00	5 226 00	103 00	8 034 00	121 00	9 438 00	110 40	8 611 20
19	4	Lighting Standards, Type C	80 00	320 00	96 00	384 00	100 00	400 00	72 00	288 00	110 00	440 00	128 00	512 00	115 00	460 00
20	32	Lighting Standards, Type D	90 00	2 880 00	106 00	3 392 00	111 00	3 552 00	85 00	2 720 00	121 00	3 872 00	142 00	4 544 00	132 60	4 243 20
21	36	Lighting Standards, Type E	100 00	3 600 00	115 00	4 140 00	122 00	4 392 00	100 00	3 600 00	131 00	4 716 00	154 00	5 544 00	161 30	5 806 80
22	110	Lighting Standards, Type F	80 00	8 800 00	94 00	10 340 00	98 00	10 780 00	73 00	8 030 00	106 00	11 660 00	127 00	13 970 00	106 10	11 671 00
23	48	Lighting Standards, Type G	80 00	3 840 00	94 00	4 512 00	98 00	4 704 00	73 00	3 504 00	108 00	5 184 00	127 00	6 096 00	121 10	5 812 80
24	4	Lighting Standards, Type H	30 00	120 00	44 00	176 00	45 00	180 00	45 00	180 00	52 00	208 00	64 00	256 00	59 70	238 80
25	14	Lighting Standards, Type J	80 00	1 120 00	95 00	1 330 00	100 00	1 400 00	71 00	994 00	107 00	1 498 00	129 00	1 806 00	117 50	1 645 00
26	2	Lighting Standards, Type L	80 00	160 00	92 00	184 00	95 00	190 00	70 00	140 00	102 00	204 00	124 00	248 00	115 40	230 80
27	2	Lighting Standards, Type M	75 00	150 00	85 00	170 00	89 00	178 00	65 00	130 00	100 00	200 00	117 00	234 00	111 60	223 20
28	310	Luminaire Units, Type B	85 00	26 350 00	110 00	34 100 00	113 00	35 030 00	113 00	35 030 00	122 00	37 820 00	144 00	44 640 00	138 00	42 780 00
29	14	Luminaire Units, Type C	85 00	1 190 00	112 00	1 568 00	120 00	1 680 00	121 00	1 694 00	131 00	1 834 00	144 00	2 076 00	149 50	2 093 00
30	20	Luminaire Units, Type D	85 00	1 700 00	115 00	2 300 00	116 00	2 320 00	116 00	2 320 00	124 00	2 480 00	143 00	2 860 00	143 50	2 870 00
31	176	Luminaire Units, Type E	85 00	14 960 00	112 00	19 712 00	115 00	20 240 00	120 00	21 120 00	123 00	21 648 00	143 00	25 168 00	142 00	24 992 00
32	64	Luminaire Units, Type F	85 00	5 440 00	113 00	7 232 00	115 00	7 232 00	117 00	7 488 00	111 00	7 104 00	146 00	9 344 00	138 60	8 870 40
33	6	Luminaire Units, Type G	160 00	960 00	200 00	1 200 00	212 00	1 272 00	205 00	1 230 00	230 00	1 380 00	273 00	1 638 00	248 50	1 491 00
34	14	Luminaire Units, Type J	50 00	700 00	92 00	1 288 00	78 00	1 092 00	85 00	1 190 00	83 00	1 162 00	104 00	1 456 00	99 30	1 390 20
35	4	Luminaire Units, Type K	80 00	320 00	109 00	436 00	114 00	456 00	120 00	480 00	122 00	488 00	143 00	572 00	136 90	547 60
36		Roadway Lighting Cable		Lump Sum												
37		Spare Equipment		Lump Sum												
SUB-TOTAL				3533 24 00		3568 24 00		3653 73 00		404 444 00		405 469 00		522 24 700		537 98 500
CONTRACT NO. IIA APPROACHES																
38		Substation No 6		Lump Sum												
39		Distribution Cable		Lump Sum												
40		Control Cable		Lump Sum												
41		Communication Equipment		Lump Sum												
42		Communication Equipment Wiring		Lump Sum												
43		Service Circuits		Lump Sum												
44	16	Lighting Standards, Type A	90 00	1 440 00	111 00	1 776 00	117 00	1 872 00	113 00	1 808 00	124 00	1 984 00	147 00	2 352 00	145 50	2 328 00
45	32	Lighting Standards, Type B	80 00	2 560 00	89 00	2 848 00	93 00	2 976 00	67 00	2 144 00	101 00	3 232 00	121 00	3 872 00	119 00	3 808 00
46	85	Lighting Standards, Type C	80 00	6 800 00	95 00	8 075 00	100 00	8 500 00	72 00	6 120 00	98 00	8 330 00	128 00	10 880 00	126 40	10 744 00
47	51	Lighting Standards, Type K	75 00	3 825 00	87 00	4 437 00	91 00	4 641 00	88 00	4 488 00	99 00	5 049 00	119 00	6 069 00	117 30	5 982 30
48	16	Luminaire Units, Type A	65 00	1 040 00	71 00	1 136 00	94 00	1 504 00	78 00	1 248 00	80 00	1 280 00	100 00	1 600 00	92 60	1 484 80
49	176	Luminaire Units, Type B	85 00	14 960 00	109 00	19 184 00	114 00	20 064 00	113 00	19 888 00	128 00	22 528 00	144 00	25 344 00	127 30	22 404 80
50	44	Luminaire Units, Type G	160 00	7 040 00	200 00	8 800 00	214 00	9 416 00	205 00	9 020 00	254 00	11 176 00	273 00	12 072 00	248 00	10 912 00
51	29	Luminaire Units, Type H	160 00	4 640 00	203 00	5 887 00	217 00	6 293 00	210 00	6 090 00	226 00	6 554 00	279 00	8 091 00	252 00	7 308 00
52		Roadway Lighting Cable		Lump Sum												
53		Spare Equipment		Lump Sum												
SUB-TOTAL				89 615 00		89 221 00		93 042 00		93 856 00		104 117 00		125 530 00		110 944 90
GRAND-TOTAL				\$442 939 00		\$445 845 00		\$458 415 00		\$498 300 00		\$509 586 00		\$647 777 00		\$648 929 00



STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC WORKS
SAN FRANCISCO-OAKLAND BAY BRIDGE

SAN FRANCISCO SECTION
AND APPROACHES


CONTRACT NO. 15 AND NO. 15 A

Bids Opened
December 20, 1934, 2:00 P.M.
Room 811 500 Sansome St., S.F.


TABULATION OF BIDS


HEALY-TIBBITTS CONST. CO.	CLINTON CONST. CO. OF CAL.	TRANSBAY CONST. COMPANY	C.W. CALETTI & CO. M.B.M. GOWAN INC. PENINSULA PAV. CO.	BATES & ROGERS CONST. CO.	BARRETT & HILP
64 PINE ST. SAN FRANCISCO BIDDERS BOARD CERTIFIED CHECK \$135 000 99	923 FOLSOM ST. SAN FRANCISCO \$200 000 00	PIER 24 SAN FRANCISCO \$200 000 00	9 MAIN ST. SAN FRANCISCO \$160 000 00	P.O. BOX 883 OAKLAND \$175 000 00	918 HARRISON ST. SAN FRANCISCO \$166 000 00

ITEM	QUANTITIES	UNIT	DESCRIPTION	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT
SAN FRANCISCO CONTRACT NO. 15 SECTION															
1			Remove Buildings and Clear Site.		7500 00		17000 00		23000 00		100000 00		35170 00		32000 00
2	16 000	Cu. Yards	Excavation - Unclassified.	50	8000 00	60	9600 00	55	8800 00	69	11040 00	65	10400 00	72	11520 00
3	10 000	Cu. Yards	Excavation - Structure.	250	25000 00	240	24000 00	175	17500 00	125	12500 00	295	29500 00	150	15000 00
4	3700	Cu. Yards	Concrete - Viaduct and Wall Footings.	11 00	40700 00	850	31450 00	900	33300 00	1500	55500 00	875	32375 00	850	31450 00
5	21200	Cu. Yards	Concrete - Viaduct and Walls above Footings	16 50	349800 00	1580	334960 00	2000	424000 00	1900	402800 00	2095	444140 00	2050	434600 00
6	800	Cu. Yards	Concrete - Railing	30 00	24000 00	21 00	16800 00	30 00	24000 00	40 00	32000 00	39 65	31720 00	50 00	40000 00
7	4100 000	Pounds	Reinforcing Steel	04	164000 00	042	172200 00	04	164000 00	04	164000 00	038	155800 00	042	172200 00
8	6600	Pounds	Bronze Castings	28	1848 00	37	2442 00	40	2640 00	30	1980 00	50	3300 00	34	2244 00
9	45000	Pounds	Cast Iron Drain Pipe and Fittings	05	2250 00	06	2700 00	06	2700 00	05	2250 00	07	3150 00	12	5400 00
10	20000	Pounds	Castings	07	1400 00	07	1400 00	11	2200 00	05	1000 00	10	2000 00	13	2600 00
11	6000	Lineal Ft.	16" Concrete Piles	350	21000 00	175	10500 00	175	10500 00	125	7500 00	245	14700 00	250	15000 00
12	8500	Lineal Ft.	18" Concrete Piles	425	36125 00	240	20400 00	240	20400 00	150	12750 00	295	25075 00	305	25925 00
13	800	Lineal Ft.	6" Vitrified Clay Pipe	150	12000 00	100	8000 00	230	18400 00	200	16000 00	240	19200 00	200	16000 00
14	1000	Lineal Ft.	8" Vitrified Clay Pipe	175	17500 00	400	40000 00	460	46000 00	200	20000 00	475	47500 00	250	25000 00
15	150	Lineal Ft.	10" Vitrified Clay Pipe	200	30000 00	450	67500 00	350	52500 00	200	30000 00	335	80250 00	350	52500 00
16			Electrical Conduits and Fittings		5302 00		8400 00		7456 00		12500 00		6450 00		7000 00
17	4000	Barrells	Extra Portland Cement	125	5000 00	200	8000 00	230	9200 00	200	8000 00	210	8400 00	240	9600 00
SUB-TOTAL					95175 00		665327 00		756661 00		327720 00		809652 50		809164 00
SAN FRANCISCO CONTRACT NO. 15 A APPROACHES															
20			Remove Buildings and clear site		2500 00		17000 00		14000 00		50000 00		15700 00		28000 00
21	300 000	Cu. Yards	Excavation - Unclassified	40	12000 00	575	172500 00	55	165000 00	69	207000 00	65	195000 00	72	216000 00
22	4000	Cu. Yards	Excavation - Structure	250	10000 00	270	108000 00	175	70000 00	125	50000 00	340	15200 00	150	6000 00
23	1200	Cu. Yards	Concrete - Viaduct and Wall Footings	11 00	13200 00	1000	12000 00	1000	12000 00	1500	18000 00	875	10500 00	1100	13200 00
24	8000	Cu. Yards	Concrete - Viaduct and Wall above Footings	17 50	140000 00	1730	138400 00	2000	160000 00	1250	100000 00	2300	184000 00	2250	180000 00
25	800	Cu. Yards	Concrete - Railings	30 00	24000 00	22 00	12600 00	2500	20000 00	40 00	32000 00	4285	34280 00	50 00	40000 00
26	3000	Cu. Yards	Concrete - Pavement	100	21000 00	1000	30000 00	925	27750 00	1000	30000 00	1100	33000 00	1150	34500 00
27	400	Cu. Yards	Concrete - Curbs and Gutters	10 00	4000 00	19 00	7600 00	1250	5000 00	1250	5000 00	1665	6660 00	1700	6800 00
28	400	Cu. Yards	Concrete - Sidewalks	10 00	4000 00	15 00	6000 00	1300	5200 00	1250	5000 00	1665	6660 00	1450	5800 00
29	2000 000	Pounds	Reinforcing Steel	04	80000 00	042	84000 00	04	80000 00	04	80000 00	0375	75000 00	042	84000 00
30	5000	Pounds	Bronze Castings	21	1400 00	33	1650 00	40	2000 00	30	1500 00	50	2500 00	34	1700 00
31	15000	Pounds	Cast Iron Drain Pipe and Fittings	05	750 00	07	7050 00	06	900 00	05	750 00	07	2050 00	12	1800 00
32	14000	Pounds	Castings	07	980 00	06	840 00	11	1540 00	05	700 00	10	1400 00	13	1820 00
33	4000	Lineal Ft.	16" Concrete Piles	250	10000 00	215	8600 00	75	7000 00	125	5000 00	245	9800 00	250	10000 00
34	4000	Lineal Ft.	18" Concrete Piles	425	17000 00	275	11000 00	240	9600 00	150	6000 00	295	11800 00	305	12200 00
35	100	Lineal Ft.	6" Vitrified Clay Pipe	750	1500 00	100	1000 00	230	230 00	200	200 00	240	240 00	200	200 00
36	1000	Lineal Ft.	8" Vitrified Clay Pipe	17	1750 00	400	4000 00	460	4600 00	200	2000 00	475	4750 00	250	2500 00
37	1200	Lineal Ft.	10" Vitrified Clay Pipe	200	2400 00	200	2400 00	345	4140 00	200	2400 00	475	5700 00	350	4200 00
38	2800	Tons	Crusher Run Base	100	2800 00	185	5180 00	200	5600 00	200	5600 00	185	5180 00	210	5880 00
39	2200	Tons	Asphalt Concrete	350	7700 00	460	10120 00	550	12100 00	350	7700 00	450	9900 00	550	12100 00
40			Electrical Conduits and Fittings		4802 00		5000 00		6850 00		12000 00		4810 00		7000 00
41			Remove and Replace 12" x 18" Brick Sewer on Essex Street between Harrison and Folsom Streets		1890 00		1700 00		2300 00		3356 00		3150 00		7400 00
42			Remove and Rebuild 12" and 10" V.C. Sewers on Harrison between First and Second Streets		5975 00		2800 00		2300 00		5000 00		5500 00		6000 00
43			Remove and Replace 12" Cast Iron Water Main on Harrison St. between 2nd and Essex Streets.		1000 00		1200 00		2300 00		2000 00		3575 00		1500 00
44	2200	Barrells	Extra Portland Cement	125	2750 00	200	4400 00	230	5060 00	200	4400 00	210	4620 00	240	5280 00
SUB-TOTAL					477447 00		555441 00		662470 00		690606 00		849975 00		888500 00
GRAND-TOTAL					\$1172622 00		\$1221267 00		\$1319131 00		\$1418326 00		\$1459627 50		\$1498044 00













STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC WORKS
SAN FRANCISCO-OAKLAND BAY BRIDGE
PROGRESS CHART
EAST BAY CROSSING
CORRECTED TO JUNE 30, 1935









[illegible]

STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC WORKS
SAN FRANCISCO-OAKLAND BAY BRIDGE
PROGRESS CHART
SAN FRANCISCO APPROACHES
CORRECTED TO JUNE 30, 1935



